



Measure W Bond Program Quarterly Status Report

December 2011



**LAKE COUNTY CENTER
EARLY MORNING FOUNDATION POUR**



**Mendocino
College**

Prepared by
Bond Implementation Planning Committee

Mendocino-Lake Community College District
1000 Hensley Creek Road, Ukiah, CA 95482
Tel: (707) 468-3000
www.mendocino.edu



Measure W Bond Program
Quarterly Status Report
December 2011

INDEX

	<u>Page Number</u>
• Introduction	1
• Board of Trustees and Committee Members	2
• Projects Financial Summary	3
• Individual Projects in Progress Summaries	4
• District Map	16
• Ukiah Campus Map	17



**Mendocino
College**



Measure W Bond Program Quarterly Status Report December 2011

INTRODUCTION

2012 promises to be a banner year for the bond program with the completion of the new Library/Learning Center and the Lake County Campus and the start of construction for the North County/Willits Campus and the new Student Center.

The **Library/Learning Center** project is on track with the installation of furniture and equipment scheduled for May, the move of library books and materials from the current library to the new library scheduled for June/July, and the official opening of the new L/LC scheduled for the start of the fall semester 2012.

The **Student Center** project has already received approval from DSA and is expected to be bid in May with construction starting in August and completion in the summer of 2013. This project includes the remodeling of the current Library/Learning Center into four areas: bookstore, cafeteria, student area, and atrium which opens to the plaza connecting to the new Library/Learning Center.

The **Lake County Center** project is well underway with major grading, building pads, and infrastructure in progress. Over the holiday break, the foundation for the classroom building was completed and the pour of the foundation for the lab building is scheduled for the week of January 9. This project is scheduled to be completed in November with move-in of furniture and equipment from the current center in December and official opening for the start of the spring semester in January 2013.

The new water line for this project has been bid and a contract has been awarded for \$795,500. According to our agreement with the City of Lakeport, we advance the entire amount and they will repay us for half (\$397,500) over five years starting this year. We budgeted \$500,000 for our part of the project. This project has begun and is scheduled for completion within 45 days.

The **North County/Willits Center** project is awaiting DSA approval. We plan to go to bid in June with construction starting this fall. The project is scheduled to be officially open for the fall semester 2013.

These are the last four major projects left on the District's facilities master plan. Remaining projects are scheduled for completion by the fall of 2014.

Information concerning these and other bond projects is updated regularly on the **Measure W Website**: www.mendocino.edu/bond

MEASURE W "Opening Doors for Student Success!"



Measure W Bond Program Quarterly Status Report December 2011

BOARD OF TRUSTEES AND COMMITTEE MEMBERS

Board of Trustees

Joel Clark, President • Hopland
Paul Ubelhart, Vice President • Willits
Janet Chaniot • Potter Valley
Joan M. Eriksen • Ukiah
Jennifer Evans, Student Trustee • Clearlake
Dave Geck • Kelseyville
Edward Haynes • Ukiah
John Tomkins, Clerk • Lakeport

Citizens' Bond Oversight Committee

Tami Bartolomei, Business Representative • Ukiah
Al Beltrami, Tax Payer Association Representative • Ukiah
Richard Cooper, Foundation Representative • Ukiah
Richard Eschenbach, Senior Citizens' Organization Representative • Ukiah
Jake McGrew, Student Representative • Clearlake

At-Large members:

Diane Clatty • Redwood Valley
Matt Cockerton • Lakeport
Wade Koeninger • Ukiah

Bond Implementation Planning Committee

Larry Perryman, VP of Administrative Services - BIPC Chair
Kathryn G. Lehner, Superintendent/President
Mike Adams, Director of Facilities Planning
Karen Christopherson, Director of Information Technology
Eileen Cichocki, Director of Fiscal Services
Barbara French, Director of Nursing (Faculty member)
Sue Goff, Dean of Career and Technical Education
Virginia Guleff, Dean of Instruction - Ukiah Campus
John Koetzner, Head Librarian (Faculty member)
John Loucks, Telecommunications Technician (Classified member)
Steve Oliveria, Director of Maintenance and Operations
Carolyn Pryor, Facilities Planning Technician
Meridith Randall, VP of Education and Student Services
Mark Rawitsch, Dean of Instruction - Centers



**Mendocino
College**



Mendocino-Lake Community College District
Measure W Bond Program
Projects Financial Summary Activity Report
Through December 31, 2011

PROJECTS COMPLETED													
Line No.	Project No.	Project Name	A Original Project Bond Budget	B Original Match Estimates	C Total Original Project Budget	D Current Project Budget	E Prior Expenditures Thru 6/30/11	F 11/12 Expenditures YTD	G Encumbrances YTD	H Total Expenditures and Encumbrances	I Balance	Comments	Line No.
1	717040	HVAC Upgrades and Additions	\$ 337,500	\$ 112,500	\$ 450,000	\$ 318,542	\$ 318,542	\$ -	\$ -	\$ 318,542	\$ -		1
2	717070	Renovation for Instructional & Student Service Expansion	\$ 300,000		\$ 300,000	\$ 452,478	\$ 452,478	\$ -	\$ -	\$ 452,478	\$ -		2
3	717080	Replace Instructional Equipment	\$ 450,000		\$ 450,000	\$ 477,426	\$ 477,426	\$ -	\$ -	\$ 477,426	\$ -		3
4	717090	Solar Technology	\$ 3,750,000	\$ 1,250,000	\$ 5,000,000	\$ 1,427,198	\$ 1,427,198	\$ -	\$ -	\$ 1,427,198	\$ -	Plus muni-lease funds	4
5	717010	Disabled Access Improvements	\$ 500,000		\$ 500,000	\$ 117,643	\$ 117,643	\$ -	\$ -	\$ 117,643	\$ -		5
6	717100	Technology Upgrades in Classrooms	\$ 400,000		\$ 400,000	\$ 298,449	\$ 298,448	\$ -	\$ -	\$ 298,448	\$ -		6
7	717110	Re-roof Court Center Buildings	\$ 77,850		\$ 77,850	\$ 75,036	\$ 75,036	\$ -	\$ -	\$ 75,036	\$ -		7
8	717120	Re-roof Agriculture Headhouse	\$ 60,000		\$ 60,000	\$ 59,441	\$ 59,441	\$ -	\$ -	\$ 59,441	\$ -		8
9	717130	Re-roof Center for Visual and Performing Arts	\$ 650,000		\$ 650,000	\$ 333,010	\$ 333,010	\$ -	\$ -	\$ 333,010	\$ -		9
10	717140	Re-roof Child Care Center	\$ 70,000		\$ 70,000	\$ 45,624	\$ 45,624	\$ -	\$ -	\$ 45,624	\$ -		10
11	717150	Re-roof Physical Education Building	\$ 600,000		\$ 600,000	\$ 454,327	\$ 454,327	\$ -	\$ -	\$ 454,327	\$ -		11
12	717160	Re-roof Voc/Tech Building	\$ 200,000		\$ 200,000	\$ 199,607	\$ 199,607	\$ -	\$ -	\$ 199,607	\$ -		12
13	717180	Athletic Field Improvements and Renovation	\$ 600,000		\$ 600,000	\$ 750,664	\$ 750,664	\$ -	\$ -	\$ 750,664	\$ -		13
14	717230	•Soccer Field	\$ 380,000		\$ 380,000								14
15	717220	Media/Computer Graphics Lab	\$ 100,000		\$ 100,000	\$ 93,977	\$ 93,977	\$ -	\$ -	\$ 93,977	\$ -		15
16		Subtotal	\$ 8,475,350	\$ 1,362,500	\$ 9,837,850	\$ 5,103,422	\$ 5,103,422	\$ -	\$ -	\$ 5,103,422	\$ -		16
17	PROJECTS IN PROGRESS												17
18	No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Project Budget	Prior Expenditures Thru 6/30/11	11/12 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	18
19	717020	Energy Projects				\$ 375,715	\$ 362,001	\$ 6,577	\$ 7,137	\$ 375,715	\$ -	Plus bond muni-lease	19
20	717000	•Campus Lighting	\$ 135,000	\$ 45,000	\$ 180,000								20
21	717030	Flooring Replacement	\$ 400,000		\$ 400,000	\$ 250,000	\$ 218,138	\$ -	\$ -	\$ 218,138	\$ 31,862		21
22	717050	Other Campus Infrastructure	\$ 1,000,000		\$ 1,000,000	\$ 847,008	\$ 487,463	\$ 303,083	\$ 56,462	\$ 847,008	\$ -		22
23	717060	Point Arena Field Station	\$ 1,000,000		\$ 1,000,000	\$ 150,000	\$ 82,107	\$ 368	\$ 1,577	\$ 84,052	\$ 65,948		23
24	717170	Allied Health/Nursing Facility	\$ 6,000,000		\$ 6,000,000	\$ 2,700,000	\$ 18,095	\$ -	\$ -	\$ 18,095	\$ 2,681,905		24
25	717190	Library/Learning Center	\$ 7,500,000	\$ 7,500,000	\$ 15,000,000	\$ 23,854,950	\$ 11,736,767	\$ 4,372,307	\$ 6,159,847	\$ 22,268,920	\$ 1,586,030	Includes Project 717280	25
26	717280	•Distance Education Technology	\$ 400,000		\$ 400,000							Combined into #717190	26
27	717200	Student Center/Cafeteria (renovate current Library Bldg.)	\$ 4,000,000		\$ 4,000,000	\$ 3,932,409	\$ 339,909	\$ 6,371	\$ 118,741	\$ 465,020	\$ 3,467,389		27
28	717210	Maintenance/Warehouse/East Campus Project	\$ 1,500,000	\$ 1,500,000	\$ 3,000,000	\$ 4,712,064	\$ 4,589,377	\$ 75,808	\$ 12,531	\$ 4,677,716	\$ 34,348	Incl. Projects 717250 & 717290	28
29	717250	•Scheduled Maintenance Funds for New Buildings	\$ 3,000,000		\$ 3,000,000							Combined into #717210	29
30	717290	•Parking Lot Expansion and Upgrades	\$ 1,000,000		\$ 1,000,000							Combined into #717210	30
31	717240	Modernize Vocational Program Facilities and Equipment	\$ 530,000		\$ 530,000	\$ 530,000	\$ 155,331	\$ 78,725	\$ 16,153	\$ 250,209	\$ 279,791		31
32	717270	Enterprise Resource Planning and Network Upgrade	\$ 6,000,000		\$ 6,000,000	\$ 4,800,000	\$ 4,258,743	\$ 21,242	\$ 55,531	\$ 4,335,516	\$ 464,484		32
33	717300	Lake County Center	\$ 15,000,000		\$ 15,000,000	\$ 13,898,198	\$ 1,884,982	\$ 147,859	\$ 10,568,996	\$ 12,601,837	\$ 1,296,361		33
34	717310	Willits/North County Center	\$ 8,000,000		\$ 8,000,000	\$ 6,703,619	\$ 1,491,652	\$ 284,515	\$ 209,921	\$ 1,986,088	\$ 4,717,531		34
35	717320	Bond Project Management				\$ 2,100,000	\$ 1,225,276	\$ 131,281	\$ 17,281	\$ 1,373,838	\$ 726,162		35
36		Subtotal	\$ 55,465,000	\$ 9,045,000	\$ 64,510,000	\$ 64,853,963	\$ 26,849,841	\$ 5,428,136	\$ 17,224,177	\$ 49,502,154	\$ 15,351,809		36
37													37
38		Project Totals	\$ 63,940,350	\$ 10,407,500	\$ 74,347,850	\$ 69,957,385	\$ 31,953,263	\$ 5,428,136	\$ 17,224,177	\$ 54,605,575	\$ 15,351,810		38
39													39
40		Unallocated Program Reserve	\$ 3,559,650		\$ 3,559,650	\$ 42,615					\$ 42,615		40
41													41
42		Program Total	\$ 67,500,000	\$ 10,407,500	\$ 77,907,500	\$ 70,000,000	\$ 31,953,263	\$ 5,428,136	\$ 17,224,177	\$ 54,605,575	\$ 15,394,425		42
43													43
44		Other Program Revenues—Interest Earnings				\$ 2,500,000	\$ 2,388,511	\$ 38,370		\$ 2,426,881	\$ 73,119	Interest Income	44



**Measure W Bond Measure W Bond Program
Quarterly Status Report
December 2011**

#717020 Energy Projects

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$0	\$375,713	\$362,000	\$0	\$13,713
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
5810 Postage			\$0	\$470	
6230 Bldg: Engineering Fees			\$6,577	\$2,500	
6235 Bldg: Reimbursable Expenses			\$0	\$4,166	
2011/12 YTD Expenditures			\$6,577	\$7,136	
Total Project Cost	\$0	\$375,713	\$368,577	\$7,136	\$0
% Expended			98.10%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 98%
Schedule Status: Delayed due to funding

Statistics

Type of Project: Energy upgrades

Schedule

Planning Phase	August 2009	Begin Construction	May 2012
Phase I Infrastructure	February 2012	Complete Project	December 2012
Bids & Award Phase II	April 2012		

Current Project Status

Design of the HVAC project has been completed by Costa Engineering. Funding for the first phase of this project has been obtained from the PG&E incentive program, with a combination of a 0% interest loan of \$500,000 and incentive funds of \$549,400. Additional funds will be obtained via tax exempt municipal lease bond funds through a private lending institution. This represents the finalization of this funding, no further Measure W bond funds will be required for this project. Cost of funding is covered by the energy savings. Net energy savings to the District from this project are estimated at over \$8 million over the next 25 years.





**Measure W Bond Program
Quarterly Status Report
December 2011**

#717030 Flooring Replacement

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$400,000	\$250,000	\$218,138	\$0	\$31,862
11/12 Expenditures Through 12/31/11					
<u>Object</u> <u>Description</u>					
			\$0	\$0	
2011/12 YTD Expenditures			\$0	\$0	
Total Project Cost	\$400,000	\$250,000	\$218,138	\$0	\$31,862
% Expended			87.26%		

Progress

Current Phase: Planning and implementation
Phase % Complete: 87%
Schedule Status: Integrating with individual project schedules

Statistics

Type of Project: Flooring replacement
Gross Sq. Ft. (Building): 50,000 sq. ft.

Schedule

Prepare plans and specifications	On-going	Award Contract	On-going
Advertise for bid	On-going	Begin Construction	On-going
Open bids	On-going	Complete Project	On-going

Current Project Status

There has been no change since the prior report. The flooring replacement project in the Physical Education offices has been completed. Planning and implementation for classrooms, offices, and portions of MacMillan Hall and the Lowery Library building will continue through 2012.



MacMillan Hall Flooring Replacement



Carpet Replacement in CVPA





**Measure W Bond Program
Quarterly Status Report
December 2011**

#717050 Other Campus Infrastructure

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$1,000,000	\$847,008	\$487,463	\$0	\$359,545
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
1XXX-3XXX Salaries and Benefits			\$1,944	\$0	
4520 Maintenance Supplies			\$5,402	\$0	
5100 Consultant Services			\$2,185	\$0	
5610 Equipment Rental			\$1,955	\$0	
5810 Postage			\$0	\$347	
6123 Site: Engineering Fees			-\$3,502	\$0	
6210 Bldg: Contractor			\$56,115	\$56,115	
6280 Bldg: Service Systems			\$238,984	\$0	
2011/12 YTD Expenditures			\$303,083	\$56,462	
Total Project Cost	\$1,000,000	\$847,008	\$790,546	\$56,462	\$0
% Expended			93.33%		

Progress

Current Phase: Preliminary Planning
Phase % Complete: 93%
Schedule Status: **Complete**

Statistics

Type of Project: New Construction
Gross Sq. Ft.: N/A

Schedule

Start Preliminary Plans	Complete	Advertise for Bids	Complete
Start Design Development	Complete	Award Construction Contract	Complete
Complete Working Drawings	Complete	Complete Project	Complete

Current Project Status

Expenditures shown in this reporting period are for work completed at the end of the last quarter and paid during this quarter. No additional projects are planned for this category.



**Mendocino
College**



Measure W Bond Program Quarterly Status Report December 2011

#717060 Point Arena Field Station

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$1,000,000	\$150,000	\$82,107	\$0	\$67,893
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
4520 Maintenance Supplies			\$168	\$0	
5620 Equipment Repair			\$200	\$0	
6220 Bldg: Architect Fees			\$0	\$850	
6235 Bldg: Reimbursable Expenses			\$0	\$727	
2011/12 YTD Expenditures			\$368	\$1,577	
Total Project Cost	\$1,000,000	\$150,000	\$82,475	\$1,577	\$65,948
% Expended			54.98%		

Progress

Current Phase: Planning
Phase % Complete: 55%
Schedule Status: Prioritization

Statistics

Type of Project: Remodel and repair
Gross Sq. Ft. (Building): 4200 sq. ft.

Schedule

Condition assessment	November 2008	Implement plan	Summer 2012
Planning for allocation of available funds	February 2012	Project completion	December 2012

Current Project Status

Funds have been reallocated to other projects. The remaining budget amount of \$65,948 has been allocated for basic remedial work.



**Mendocino
College**



Measure W Bond Program
Quarterly Status Report
December 2011

#717170 Allied Health/Nursing Facility

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$6,000,000	\$2,700,000	\$18,095	\$0	\$2,681,905
11/12 Expenditures Through 12/31/11					
<u>Object</u> <u>Description</u>			\$0	\$0	
2011/12 YTD Expenditures			\$0	\$0	
Total Project Cost	\$6,000,000	\$2,700,000	\$18,095	\$0	\$2,681,905
% Expended			0.67%		

Progress

Current Phase: Planning
Phase % Complete: .67%
Schedule Status: Planning

Statistics

Type of Project: Remodel and Expansion
Gross Sq. Ft. (Building): TBD

Schedule

Planning Spring 2012
Implementation TBD

Current Project Status

Basic planning for the Allied Health projects has begun, with the identification of three programs to be included in the project planning. Those projects are for Nursing, Emergency Medical Technician, and Paramedic programs. The existing East Campus grove facilities will be renovated to meet the needs of these programs.



**STORAGE CABINET PROJECT
FOR EMT PROGRAM**





Measure W Bond Program
Quarterly Status Report
December 2011

#717190 Library/Learning Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$15,000,000	\$23,854,950	\$11,736,767	\$0	\$12,118,183

11/12 Expenditures Through 12/31/11

Object	Description		
4318	Computer Software	\$2,250	\$0
5610	Equipment Rental	\$337	\$0
5690	Contracted Services	\$3,568	\$0
5740	Legal Advertisement	\$183	\$0
5810	Postage	\$315	\$377
6121	Site: Contractor	\$406,805	\$693,659
6124	Site: Survey/Insp/Testing Fee	\$28,021	\$2,053
6129	Site: Other	\$505	\$372
6210	Bldg: Contractor	\$3,661,187	\$4,337,650
6220	Building: Architect Fees	\$112,533	\$101,682
6235	Building: Reimbursable Expenses	\$2,752	\$14,925
6240	Bldg: Survey/Insp/Testing	\$152,365	\$141,895
6270	Bldg: Fixed Furnishings	\$0	\$14,349
6280	Service Systems	\$315	\$0
6290	Bldg: Other	\$1,171	\$661,022
6420	Equip Non-Instructional	\$0	\$191,862
2011/12 YTD Expenditures		\$4,372,307	\$6,159,847

Total Project Cost	\$15,000,000	\$23,854,950	\$16,109,074	\$6,159,847	\$1,586,030
% Expended			67.53%		

Progress

Current Phase: Bid
Phase % Complete: 68%
Schedule Status: On schedule

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 42,582 sq. ft.

Schedule

Start Preliminary Plans	Complete	Advertise for Bids	Complete
Start Design Development	Complete	Award Construction Contract	Complete
Complete Working Drawings	Complete	Advertise for Equipment	Complete
DSA Approval	Complete	Complete Project	July 2012

Current Project Status

This project continues to be on schedule for occupancy at the beginning of the Fall 2012 semester. The project interior finishes are currently being installed. Furniture and equipment have been bid and awarded and are scheduled for installation starting in April 2012.





Measure W Bond Program
Quarterly Status Report
December 2011

#717200 Student Center/Cafeteria (renovate current Library Building)

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$4,000,000	\$3,932,409	\$339,909	\$0	\$3,592,500
11/12 Expenditures Through 12/31/11					
Object Description					
5810 Postage			\$0	\$186	
6220 Architect Fees			\$3,480	\$104,688	
6235 Bldg: Reimbursable Expenses			\$2,891	\$13,867	
2011/12 YTD Expenditures			\$6,371	\$118,741	
Total Project Cost	\$4,000,000	\$3,932,409	\$346,280	\$118,741	\$3,467,389
% Expended			8.81%		

Progress

Current Phase: Schematic Design
Phase % Complete: 9%
Schedule Status: On schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft.: 12,000 sq. ft.

Schedule

Start Preliminary Plans	Complete	Advertise for Construction bids	May 2012
Start Design Development	Complete	Award Construction Contract	June 2012
Complete Working Drawings	Complete	Advertise for Equipment Bids	January 2013
DSA Approval	Complete	Complete Project	July 2013

Current Project Status

The working drawings are complete and the plans have been reviewed and approved by the Department of the State Architect (DSA). Bidding will take place in late Spring 2012 with construction commencing as soon as the building is vacated upon completion of the new Library/Learning Center building.



Mendocino College



**Measure W Bond Program
Quarterly Status Report
December 2011**

#717210 Maintenance/Warehouse/East Campus Project

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$3,000,000	\$4,712,064	\$4,589,377	\$0	\$122,687

11/12 Expenditures Through 12/31/11

<u>Object</u>	<u>Description</u>		
4510	Other Supplies	\$1,157	\$0
4520	Maintenance Supplies	\$5,128	\$2,937
6129	Site: Other	\$19,000	\$415
6220	Bldg: Architect Fees	\$0	\$1,499
6290	Bldg: Other	\$15,661	\$0
6420	Equipment: Non Instructional	\$34,861	\$7,680
2011/12 YTD Expenditures		\$75,808	\$12,531

Total Project Cost	\$3,000,000	\$4,712,064	\$4,665,185	\$12,531	\$34,348
% Expended			99.01%		

Progress

Current Phase: Construction
Phase % Complete: 99%
Schedule Status: Implementation

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 12,600 sq. ft.

Schedule

Start Preliminary Plans	Complete	Advertise for Bids	Complete
Start Design Development	Complete	Award Construction Contract	Complete
Complete Working Drawings	Complete	Complete Project	Complete

Current Project Status

The Maintenance/Warehouse project, including the parking lot, site preparation, and utilities for the East Campus project, is complete. Equipment for the facilities has been purchased and maintenance equipment selections are in the final stages.



**Mendocino
College**



**Measure W Bond Program
Quarterly Status Report
December 2011**

#717240 Modernize Vocational Program Facilities and Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$530,000	\$530,000	\$155,331	\$0	\$374,669
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
4550 Printing			\$6	\$0	
6210 Bldg: Contractor			\$66,131	\$12,867	
6240 Bldg: Survey/Insp/Testing			\$775	\$0	
6290 Bldg: Other			\$4,182	\$3,285	
6410 Equipment Instructional			\$7,631	\$0	
2011/12 YTD Expenditures			\$78,725	\$16,153	
Total Project Cost	\$530,000	\$530,000	\$234,056	\$16,153	\$279,791
% Expended			44.16%		

Progress

Current Phase: Planning
Phase % Complete: 44%
Schedule Status: On schedule

Statistics

Type of Project: Equipment and Facility Improvements

Schedule

Start Preliminary Plans	Ongoing	Advertise for Bids	Ongoing
Start Design Development	Ongoing	Award Construction Contract	Ongoing
Complete Working Drawings	Ongoing	Complete Project	Ongoing

Current Project Status

Renovation of vacated areas in the Ag. Headhouse building is complete. Conversion of the old welding shop into additional space for the Automotive Technology program has been completed during this period. Additional equipment for the space is being planned for and prioritized by the Bond Implementation Planning Committee. All projects have come in under budget.



**AUTO TECHNOLOGY EXPANSION IN
FORMER CERAMICS, SCULPTURE, AND
MAINTENANCE AREA**

**NEW HORTICULTURE OFFICE,
CLASSROOM, AND STORAGE**





**Measure W Bond Program
Quarterly Status Report
December 2011**

#717270 Enterprise Resource Planning and Network Upgrade

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$6,000,000	\$4,800,000	\$4,258,743	\$0	\$541,257
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
4319 Computer Hardware			\$541	\$0	
4510 Other Supplies			\$1,448	\$0	
5240 Travel Prof Dev			\$3,456	\$0	
5690 Contracted Services			\$3,438	\$55,531	
6290 Bldg: Other			\$6,938	\$0	
6421 Computer Non-Instructional			\$5,423	\$0	
2011/12 YTD Expenditures			\$21,242	\$55,531	
Total Project Cost	\$6,000,000	\$4,800,000	\$4,279,985	\$55,531	\$464,484
% Expended			89.17%		

Progress

Current Phase: Implementation and training
Phase % Complete: 89%
Schedule Status: On schedule

Statistics

Type of Project: Upgrade to Integrated Information System (IIS)

Schedule

Conduct internal needs assessment	Complete	Select winning vendor	Complete
Issue RFP	Complete	Award Contract	Complete
Conduct demos and vendor review	Complete	Implementation and Training	Ongoing
Negotiate with selected vendors	Complete	Complete Project	2012

Current Project Status

Work on the portal project continued during this reporting period with project completion anticipated during 2012. The network infrastructure, to include campus wide wireless at Ukiah and the Lake and Willits Centers, is being incorporated into those projects.





Measure W Bond Program Quarterly Status Report December 2011

#717300 Lake County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$15,000,000	\$13,898,198	\$1,884,982	\$0	\$12,013,216

11/12 Expenditures Through 12/31/11

Object	Description		
4550	Printing	\$8,975	\$1,025
5230	Travel Business	\$261	\$0
5740	Legal Advertisement	\$1,275	\$0
5810	Postage	\$0	\$115
6121	Site: Contractor	\$0	\$1,017,500
6124	Site: Survey/Insp/Testing Fees	\$17,883	\$95,119
6129	Site: Other	\$68,043	\$2,475
6210	Bldg: Contractor	\$0	\$9,251,009
6220	Bldg: Architect Fees	\$44,293	\$98,282
6235	Bldg: Reimbursable Expenses	\$7,129	\$2,071
6240	Bldg: Survey/Insp/Testing	\$0	\$101,400
2011/12 YTD Expenditures		\$147,859	\$10,568,996

Total Project Cost	\$15,000,000	\$13,898,198	\$2,032,841	\$10,568,996	\$1,296,361
% Expended			14.63%		

Progress

Current Phase: Planning
Phase % Complete: 15%
Schedule Status: Preliminary Plans

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site survey and tests	Completed	Schematic Design	Complete
Master Planning	Completed	Complete Working Drawings	Complete
CEQA	Completed	Begin Construction	October 2011
Site Acquisition	Completed	Complete Construction	December 2012

Current Project Status

Due to favorable weather, this project is proceeding ahead of schedule. Changes to the contract are being implemented in order to incorporate savings. Neither the design nor the function of the facility will be affected by these changes. Planning for the furniture and equipment will be completed during the Spring of 2012.





Measure W Bond Program Quarterly Status Report December 2011

#717310 Willits/North County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/11	\$8,000,000	\$6,703,619	\$1,491,652	\$0	\$5,211,967
11/12 Expenditures Through 12/31/11					
<u>Object Description</u>					
5100 Consultant Services			\$0	\$4,171	
5810 Postage			\$0	\$415	
6124 Site: Survey/Insp/Testing Fees			\$3,600	\$22,188	
6126 Site: Plan Check Fees			\$27,920	\$0	
6220 Bldg: Architect Fees			\$250,606	\$175,592	
6235 Bldg: Reimbursable Expenses			\$2,389	\$7,451	
6240 Bldg: Survey/Insp/Testing			\$0	\$105	
2011/12 YTD Expenditures			\$284,515	\$209,921	
Total Project Cost	\$8,000,000	\$6,703,619	\$1,776,167	\$209,921	\$4,717,531
% Expended			26.50%		

Progress

Current Phase: Land Acquisition and concept planning
Phase % Complete: 27%
Schedule Status: On schedule

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site Selection	Complete	Purchase of site	Complete
Site survey and tests	Complete	Working Drawings	December 2011
Master Planning	Complete	Construction	June 2012
CEQA	Complete	Completion	December 2013

Current Project Status



The project design is complete and the project has been submitted to the Department of the State Architect (DSA) for final review. The project will be bid and awarded upon approval from DSA. Demolition of the existing facilities on the building site will take place during the Spring 2012.



Mendocino College



Mendocino-Lake Community College District Measure W Bond New & Remodeled Building Construction



— Mendocino-Lake Community College District Boundary

- 1** Point Arena Field Station
- 2** Willits/North County Center, land acquisition/new facility, target date Fall 2013
- 3** Lake Center, land acquisition/new facility, target date January 2013
- 4** Ukiah Campus, various new construction and remodeling projects



Mendocino College

Ukiah Campus

1000 Hensley Creek Road Ukiah, CA 95482

Tel: 707-468-3000 • Security: 468-3155


Building

- 700** Lowery Library Bldg.
Library - 750
Learning Center - 770
Little Theatre - 710
- 800** Athletics
- 900** Gymnasium
- 1000** MacMillan Hall
Admission & Records - 1100
Board Room - 1060
Fiscal Services/Human Resources - 1050
Career Center - 1200
Counseling - 1000
Disability Resource Center - 1000
Distance Education - 1020
Financial Aid/EOPS/CalWORKs - 1130
Instruction Office - 1020
Native American Outreach - 1000
Student Services - 1000
Superintendent/President's Office - 1070
Transfer Center - 1200
VP-Education & Student Svcs - 1001
Work Experience - 1200
- 2000** CDV - Child Development Center
Classroom - 2510
- 3000** Voc Ed - Vocational Education & Technical Center
Automotive Technology Lab - 3020
Ceramics Lab - 3010
Marketing/Graphics - 3070
Physics Lab - 3060
- 5000** Center for the Visual & Performing Arts
Center Theatre
Foundation Office - 5110
- 9000** Science Complex

FUTURE
LIBRARY



 = Disabled Parking



Building

- 6000** Sonoma State University Ukiah Extension
Classrooms: 6010 & 6020
- 6100** Mini Corps, HEP & CAMP: 6110
Culinary Arts: 6120
- 6200** ASMC Student Center: 6210
Schat's Cafe/Eagle's Nest: 6230
- 6300** Agriculture: Classroom: 6340
Facilities Planning: 6360
- 6400** Bookstore: 6420
- 6500** MESA Program: 6530;
Classrooms: 6510, 6540
- 6600** Nursing - Lab: 6630
- 6700** Maintenance/Warehouse