




Measure W Bond Program Quarterly Status Report

June 2010



Future Lowery Student Center



**Mendocino
College**

Prepared by
Bond Implementation Planning Committee

Mendocino-Lake Community College District
1000 Hensley Creek Road, Ukiah, CA 95482
Tel: (707) 468-3000
www.mendocino.edu



**Measure W Bond Program
Quarterly Status Report
June 2010**

INDEX

	<u>Page Number</u>
• Introduction	1
• Board of Trustees and Committee Members	2
• Projects Financial Summary	3
• Individual Projects in Progress Summaries	4
• District Map	20
• Ukiah Campus Map	21



**Mendocino
College**



Measure W Bond Program Quarterly Status Report June 2010

INTRODUCTION

Many community college districts have been undergoing building and renovation projects, especially since the passage of Proposition 39 in 2000, which lowered the voter approval requirement for local school bond measures from two-thirds to 55 percent. Since then, \$22.8 billion in local bonds have been approved, and many community college building projects have been launched. Voters approved a \$67.5 million bond issue for Mendocino College in November 2006.

To help community college districts move forward with green building projects, the California Public Utilities Commission established the California Community College-Investor Owned Utilities (CCC-IOU) Energy Efficiency Partnership in 2006. The consortium includes the CCCCCO and the four investor owned utilities, Southern California Edison, Pacific Gas & Electric, San Diego Gas & Electric and the Southern California Gas Company. It set ambitious goals of saving 19,000 kilowatts, 84 million kilowatt-hours (kWh), and 2.5 million therms of natural gas. To help achieve this, the Partnership committed \$22 million in incentive funds to community college districts. Mendocino College benefitted from this Partnership when it built the solar project.

In September 2009 the California Public Utilities Commission approved \$3.1 billion for 2010-2012 energy efficiency programs, the largest such commitment in the history of the state. All CCC districts are now eligible to receive 2 percent of construction costs for new buildings that exceed Title 24 by 15 percent, and 3 percent of construction costs for modernization projects that exceed Title 24 by 10 percent.

The life cycle benefits are enormous for implementing energy efficiency. In IOU-served campuses, the ten year effects of three-year CCC-IOU programs result in electricity savings of over 725 million kWh and more than 23 million therms of natural gas. Every \$4 spent on sustainable facilities yields \$2 in energy savings. Every \$1 invested by a district for sustainable facilities improvements through the 2009-11 Partnership will yield \$2 in energy savings over the next ten years.

In January 2011, a new era of building will begin in California. CALGreen, the nation's first state-wide green building code, will become mandatory. CALGreen does not replace existing codes, but brings specific green requirements for all new construction. Architects, developers, plan checkers, inspectors, building officials and others involved in designing and approving new construction will be expected to adhere to new mandatory guidelines on issues ranging from water efficiency and conservation to indoor air quality. Shifting from what are now voluntary green building codes, in January, all new buildings at community colleges will be required to meet CALGreen standards.

At its July 7, 2010 meeting, the Mendocino College Board of Trustees updated its list of Core Values to include Sustainability which includes development that meets the needs of the present without compromising the ability of future generations to meet their own needs. It means improving quality of life for people today, as well as thinking about those who will live after us. We all depend on the Earth's natural resources to live. These resources should be protected and enhanced.

Information concerning these and other bond projects is updated regularly on the **Measure W** Website: www.mendocino.edu/bond.

MEASURE W "Opening Doors for Student Success!"





Measure W Bond Program Quarterly Status Report June 2010

BOARD OF TRUSTEES AND COMMITTEE MEMBERS

Board of Trustees

Janet Chaniot, President • Potter Valley
Joel Clark • Hopland
Gerald DeChaine, Vice President • Kelseyville
Joan M. Eriksen, Clerk • Ukiah
Edward Haynes • Ukiah
John Tomkins • Lakeport
Paul Ubelhart • Willits
Michelle Chung, Student Trustee • Ukiah

Citizens' Bond Oversight Committee

Tami Bartolomei, Business Representative • Ukiah
Al Beltrami, Tax Payer Association Representative • Ukiah
Michelle Chung, Student Representative • Ukiah
Dave Geck, Foundation Representative • Ukiah
Marty Lombardi, Business Representative • Ukiah
Charles Myers, Senior Citizen Representative - Chair • Redwood Valley

At-Large members:

Matt Cockerton • Lakeport
Myron Holdenried • Kelseyville
Bill Jack - Vice Chair • Willits
Diane Pauli • Potter Valley

Bond Implementation Planning Committee

Mike Adams, Director of Facilities Planning
Karen Christopherson, Director of Information Technology
Eileen Cichocki, Director of Fiscal Services
Barbara French, Director of Nursing (Faculty member)
Sue Goff, Dean of Career and Technical Education
Virginia Guleff, Dean of Instruction - Ukiah Campus
John Koetzner, Head Librarian (Faculty member)
Kathryn G. Lehner, Superintendent/President
John Loucks, Telecommunications Technician (Classified member)
Jim Mastin, Director of Auxiliary Services
Steve Oliveria, Supervisor of Maintenance and Operations
Larry Perryman, VP of Administrative Services - BIPC Chair
Carolyn Pryor, Facilities Planning Support Specialist
Meridith Randall, VP of Education and Student Services
Mark Rawitsch, Dean of Instruction - Centers



**Mendocino
College**



Mendocino-Lake Community College District
Measure W Bond Program
Projects Financial Summary

Activity Report Through June 30, 2010 - Subject to closing entries and external audit

PROJECTS COMPLETED															
			A	B	C	D	E	F	G	H	I	J	K		
Line No.	Project No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Bond Project Budget	Current Match Estimates	Total Current Project Budget	Prior Expenditures Thru 6/30/09	09/10 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	Line No.
1	717110	Re-roof Court Center Buildings	\$ 77,850		\$ 77,850	\$ 75,036		\$ 75,036	\$ 75,036			\$ 75,036			1
2	717120	Re-roof Agriculture Headhouse	\$ 60,000		\$ 60,000	\$ 59,441		\$ 59,441	\$ 59,441			\$ 59,441			2
3	717130	Re-roof Center for Visual and Performing Arts	\$ 650,000		\$ 650,000	\$ 333,010		\$ 333,010	\$ 333,010			\$ 333,010			3
4	717140	Re-roof Child Care Center	\$ 70,000		\$ 70,000	\$ 45,624		\$ 45,624	\$ 45,624			\$ 45,624			4
5	717150	Re-roof Physical Education Building	\$ 600,000		\$ 600,000	\$ 454,327		\$ 454,327	\$ 454,327			\$ 454,327			5
6	717160	Re-roof Voc/Tech Building	\$ 200,000		\$ 200,000	\$ 199,607		\$ 199,607	\$ 199,607			\$ 199,607			6
7	717100	Technology Upgrades in Classrooms	\$ 400,000		\$ 400,000	\$ 264,050		\$ 264,050	\$ 264,050			\$ 264,050			7
8	717220	Media/Computer Graphics Lab	\$ 100,000		\$ 100,000	\$ 93,977		\$ 93,977	\$ 93,977			\$ 93,977			8
9		Subtotal	\$ 2,157,850	\$ -	\$ 2,157,850	\$ 1,525,072	\$ -	\$ 1,525,072	\$ 1,525,072	\$ -	\$ -	\$ 1,525,072	\$ -		9
10	PROJECTS IN PROGRESS														10
11	No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Bond Project Budget	Current Match Estimates	Total Current Project Budget	Prior Expenditures Thru 6/30/09	09/10 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	11
12	717010	Disabled Access Improvements	\$ 500,000		\$ 500,000	\$ 250,000		\$ 250,000	\$ 27,943	\$ 89,700	\$ -	\$ 117,643	\$ 132,357		12
13	717020	Energy Projects				\$ 153,958	\$ 157,500	\$ 311,458	\$ 1,250	\$ 239,649	\$ -	\$ 240,899	\$ 70,559	Plus non-bond muni-lease	13
14	717030	Flooring Replacement	\$ 400,000		\$ 400,000	\$ 400,000		\$ 400,000	\$ 173,698	\$ 37,128	\$ 6,766	\$ 217,591	\$ 182,409		14
15	717040	HVAC Upgrades and Additions	\$ 337,500	\$ 112,500	\$ 450,000	\$ 318,542	\$ -	\$ 318,542	\$ 318,542	\$ -	\$ -	\$ 318,542	\$ -	Combined into #717020	15
16	717050	Other Campus Infrastructure	\$ 1,000,000		\$ 1,000,000	\$ 1,000,000		\$ 1,000,000	\$ 189,412	\$ 133,407	\$ 5,662	\$ 328,481	\$ 671,519		16
17	717060	Point Arena Field Station	\$ 1,000,000		\$ 1,000,000	\$ 500,000		\$ 500,000	\$ 6,493	\$ 35,919	\$ 13,859	\$ 56,271	\$ 443,729		17
18	717070	Renovation for Instructional & Student Service Expansion	\$ 300,000		\$ 300,000	\$ 500,000		\$ 500,000	\$ 427,392	\$ -	\$ 5,378	\$ 432,770	\$ 67,230		18
19	717080	Replace Instructional Equipment	\$ 450,000		\$ 450,000	\$ 478,000		\$ 478,000	\$ 389,721	\$ 87,705	\$ -	\$ 477,426	\$ 574		19
20	717090	Solar Technology	\$ 3,750,000	\$ 1,250,000	\$ 5,000,000	\$ 1,465,000	\$ 2,830,298	\$ 4,295,298	\$ 713,678	\$ 713,520	\$ 1,973	\$ 1,429,171	\$ 2,866,127	Plus non-bond muni-lease	20
21	717180	Athletic Field Improvements and Renovation	\$ 600,000		\$ 600,000	\$ 490,000		\$ 490,000	\$ 36,372	\$ 30,690	\$ 4,640	\$ 71,701	\$ 418,299	Includes Project 717230	21
22	717190	Library/Learning Center	\$ 7,500,000	\$ 7,500,000	\$ 15,000,000	\$ 29,625,000		\$ 29,625,000	\$ 1,702,986	\$ 1,372,168	\$ 1,667,144	\$ 4,742,298	\$ 24,882,702	Includes Project 717280	22
23	717200	Student Center Cafeteria (renovate current Library Bldg.)	\$ 4,000,000		\$ 4,000,000	\$ 3,000,000		\$ 3,000,000	\$ 2,262	\$ 51,548	\$ 4,769	\$ 58,579	\$ 2,941,421		23
24	717210	Maintenance/Warehouse/East Campus Project	\$ 1,500,000	\$ 1,500,000	\$ 3,000,000	\$ 4,500,000		\$ 4,500,000	\$ 362,693	\$ 3,075,095	\$ 963,610	\$ 4,401,398	\$ 98,602	Includes Project 717250 & 717290	24
25	717240	Modernize Vocational Program Facilities and Equipment	\$ 530,000		\$ 530,000	\$ 530,000		\$ 530,000	\$ 27,538	\$ 45,642	\$ 14,254	\$ 87,434	\$ 442,566		25
26	717270	Enterprise Resource Planning and Network Upgrade	\$ 6,000,000		\$ 6,000,000	\$ 5,000,000		\$ 5,000,000	\$ 3,595,803	\$ 505,390	\$ 194,129	\$ 4,295,322	\$ 704,678		26
27	717300	Lake County Center	\$ 15,000,000		\$ 15,000,000	\$ 7,500,000	\$ 7,500,000	\$ 15,000,000	\$ 197,988	\$ 1,091,556	\$ 25,133	\$ 1,314,677	\$ 13,685,323	State Matching Funds	27
28	717310	Willits/North County Center	\$ 8,000,000		\$ 8,000,000	\$ 4,000,000	\$ 4,000,000	\$ 8,000,000	\$ 55,082	\$ 22,194	\$ 22,962	\$ 100,238	\$ 7,899,762	State Matching Funds	28
29	717320	Bond Project Management				\$ 3,000,000		\$ 3,000,000	\$ 603,806	\$ 329,947	\$ 84,254	\$ 1,018,007	\$ 1,981,993		29
30		Subtotal	\$ 50,867,500	\$ 10,362,500	\$ 61,230,000	\$ 62,710,500	\$ 14,487,798	\$ 77,198,298	\$ 8,832,659	\$ 7,861,257	\$ 3,014,533	\$ 19,708,449	\$ 57,489,849		30
31	PROJECTS PENDING														31
32	No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Bond Project Budget	Current Match Estimates	Total Current Project Budget	Prior Expenditures Thru 6/30/09	09/10 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	32
33	717000	Campus Lighting	\$ 135,000	\$ 45,000	\$ 180,000	\$ -	\$ -	\$ -					\$ -	Combined into #717020	33
34	717170	Allied Health/Nursing Facility	\$ 6,000,000		\$ 6,000,000	\$ 3,000,000		\$ 3,000,000					\$ 3,000,000		34
35	717230	Soccer Field	\$ 380,000		\$ 380,000	\$ -		\$ -					\$ -	Combined into #717180	35
36	717250	Scheduled Maintenance Funds for New Buildings	\$ 3,000,000		\$ 3,000,000	\$ -		\$ -					\$ -	Combined into #717210	36
37	717280	Distance Education Technology	\$ 400,000		\$ 400,000	\$ -		\$ -					\$ -	Combined into #717190	37
38	717290	Parking Lot Expansion and Upgrades	\$ 1,000,000		\$ 1,000,000	\$ -		\$ -					\$ -	Combined into #717210	38
39		Subtotal	\$ 10,915,000	\$ 45,000	\$ 10,960,000	\$ 3,000,000	\$ -	\$ 3,000,000	\$ -	\$ -	\$ -	\$ -	\$ 3,000,000		39
40															40
41		Project Totals	\$ 63,940,350	\$ 10,407,500	\$ 74,347,850	\$ 67,235,572	\$ 14,487,798	\$ 81,723,370	\$ 10,357,731	\$ 7,861,257	\$ 3,014,533	\$ 21,233,521	\$ 60,489,849		41
42															42
43		Unallocated Program Reserve	\$ 3,559,650		\$ 3,559,650	\$ 3,264,428		\$ 3,264,428					\$ 3,264,428		43
44															44
45		Program Total	\$ 67,500,000	\$ 10,407,500	\$ 77,907,500	\$ 70,500,000	\$ 14,487,798	\$ 84,987,798	\$ 10,357,731	\$ 7,861,257	\$ 3,014,533	\$ 21,233,521	\$ 63,754,277		45
46															46
47	Other Program Revenues					\$ 3,000,000			\$ 2,286,457	\$ 59,903		\$ 2,346,360	\$ 653,640	Interest Income	47



Measure W Bond Program Quarterly Status Report June 2010

#717010 Disabled Access Improvements

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$500,000	\$250,000	\$27,943	\$0	\$222,057
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5690 Contracted Services			\$18,880	\$0	
6210 Bldg: Contractor			\$23,525	\$0	
6270 Bldg: Fixed Furnishings			\$38,445	\$0	
6290 Bldg: Other			\$8,850	\$0	
2009/10 YTD Expenditures			\$89,700	\$0	
Total Project Cost	\$500,000	\$250,000	\$117,643	\$0	\$132,357
% Expended			47.06%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 47%
Schedule Status: Implementation of Phase 1

Statistics

Type of Project: Facility and equipment improvements for students and employees with disabilities.

Schedule

Start Preliminary Planning	April 2008	Complete Phase 1 projects	August 2009
Prioritize projects	October 2008	Complete Phase 2 projects	August 2010
		Complete Phase 3 projects	TBD

Current Project Status

All Phase 1 and 2 projects are on schedule for completion by August 2010. Phase 3 projects which are incorporated into various larger projects will be completed when those projects are implemented.



TEMPORARY ENTRANCE TO SSU





Measure W Bond Program
Quarterly Status Report
June 2010

#717020 Energy Projects

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$0	\$311,458	\$1,250	\$0	\$310,208
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
6230 Bldg: Engineering Fees			\$227,713	\$0	
6235 Bldg: Reimbursable Expenses			\$2,500	\$0	
6285 Bldg: Energy Mgt			\$7,795	\$0	
6290 Bldg: Other			\$1,641	\$0	
2009/10 YTD Expenditures			\$239,649	\$0	
Total Project Cost	\$0	\$311,458	\$240,899	\$0	\$70,559
Less projected match		(\$157,500)			
Total Project Cost After Match		\$153,958			
% Expended			77.35%		

Progress

Current Phase: Planning and Implementation
Phase % Complete: 77%
Schedule Status: On-schedule

Statistics

Type of Project: Energy upgrades

Schedule

Planning Phase	August 2009	Award Contract	2010
Advertise for Bids	2010	Begin Construction	2010
Open Bids	2010	Complete Project	June 2011

Current Project Status

A contract for the design of the HVAC and lighting projects has been awarded to Costa Engineering. This project will be partially funded with bond funds, but primarily funded through Municipal Lease funding with payback of these funds coming from energy savings. This funding is similar to that used to fund the solar project.





Measure W Bond Program Quarterly Status Report June 2010

#717030 Flooring Replacement

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$400,000	\$400,000	\$173,698	\$0	\$226,302
09/10 Expenditures Through 6/30/10					
<u>Object</u> <u>Description</u>					
6290 Bldg: Other			\$37,128	\$6,766	
2009/10 YTD Expenditures			\$37,128	\$6,766	
Total Project Cost	\$400,000	\$400,000	\$210,825	\$6,766	\$182,409
% Expended			52.71%		

Progress

Current Phase: Planning and implementation
Phase % Complete: 53%
Schedule Status: Integrating with individual project schedules

Statistics

Type of Project: Flooring replacement
Gross Sq. Ft. (Building): 50,000 sq. ft.

Schedule

Prepare plans and specifications	On-going	Award Contract	On-going
Advertise for bid	On-going	Begin Construction	On-going
Open bids	On-going	Complete Project	On-going

Current Project Status

The flooring replacement project in the Physical Education offices has been completed. Planning and implementation for classrooms, offices, and portions of MacMillan Hall and the Lowery Library building will continue through 2011.





Measure W Bond Program
Quarterly Status Report
June 2010

#717050 Other Campus Infrastructure

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$1,000,000	\$1,000,000	\$189,412	\$0	\$810,588
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5100 Consultant Services			\$23,155	\$3,140	
5620 Equipment Repair			\$2,880	\$0	
5660 Transportation Rental			\$345	\$0	
5690 Contracted Services			\$0	\$1,163	
6124 Site: Survey/Insp/Testing Fees			\$5,495	\$805	
6129 Site: Other			\$1,654	\$0	
6210 Bldg: Contractor			\$51,521	\$0	
6270 Bldg: Fixed Furnishings			\$15,460	\$0	
6280 Bldg: Service Systems			\$318	\$0	
6290 Bldg: Other			\$17,358	\$554	
6420 Equip. Non-Instr			\$15,221	\$0	
2009/10 YTD Expenditures			\$133,407	\$5,662	
Total Project Cost	\$1,000,000	\$1,000,000	\$322,819	\$5,662	\$671,519
% Expended			32.28%		

Progress

Current Phase: Preliminary Planning
Phase % Complete: 32%
Schedule Status: Design Development

Statistics

Type of Project: New Construction
Gross Sq. Ft.: N/A

Schedule

Start Preliminary Plans	On-going	Advertise for Bids	On-going
Start Design Development	On-going	Award Construction Contract	On-going
Complete Working Drawings	On-going	Complete Project	On-going

Current Project Status

There have been no changes since the prior report. Planning for the replacement of the PG&E interface recloser at the campus meter and switching station has begun, with completion planned for summer 2011.





Measure W Bond Program Quarterly Status Report June 2010

#717060 Point Arena Field Station

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$1,000,000	\$500,000	\$6,493	\$0	\$493,507
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5100 Consultant Services			\$690	\$9,310	
5230 Travel Business			\$78	\$0	
6220 Bldg: Architect Fees			\$34,770	\$3,930	
6235 Bldg: Reimbursable Expenses			\$381	\$619	
2009/10 YTD Expenditures			\$35,919	\$13,859	\$443,729
Total Project Cost	\$1,000,000	\$500,000	\$42,412	\$13,859	\$443,729
% Expended			8.48%		

Progress

Current Phase: Planning
Phase % Complete: 8%
Schedule Status: Prioritization

Statistics

Type of Project: Remodel and repair
Gross Sq. Ft. (Building): 4200 sq. ft.

Schedule

Condition assessment	November 2008	Award Contracts	TBD
Advertise for Bids	TBD	Begin Construction	TBD
Open bids	TBD	Complete Project	TBD

Current Project Status

The project estimates have been completed and exceed the current budget allocation. Review of the project scope is taking place and prioritization of the work is being done by the Point Arena planning committee. It is expected that the District will break the project into phases based on this prioritization.





Measure W Bond Program
Quarterly Status Report
June 2010

#717070 Renovation for Instructional & Student Services Expansion

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$300,000	\$500,000	\$427,392	\$0	\$72,608
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
6220 Building: Architect Fees			\$0	\$5,378	
2009/10 YTD Expenditures			\$0	\$5,378	\$67,230
Total Project Cost	\$300,000	\$500,000	\$427,392	\$5,378	\$67,230
% Expended			85.48%		

Progress

Current Phase: Phase IV and V construction
Phase % Complete: 85%
Schedule Status: On-schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft. (Building): Phase IV - 1900 sq. ft.
Phase V - 784 sq. ft.

Schedule

Planning	TBD
Implementation	TBD

Current Project Status

There have been no changes since the prior report. All projects that have been planned to date are complete. Renovation of additional areas is expected to include adjustments where functional changes are needed in response to the District's master plan.

FINANCIAL AID/EOPS/CalWORKS



ROOM 740



COUNSELING CENTER





Measure W Bond Program
Quarterly Status Report
June 2010

#717080 Replace Instructional Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$450,000	\$478,000	\$389,721	\$0	\$88,279
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
6290 Bldg: Other			\$227	\$0	
6410 Equipment Instructional			\$68,934	\$0	
6411 Computer Instructional			\$12,824	\$0	
6420 Equip Non-Instructional			\$5,719	\$0	
2009/10 YTD Expenditures			\$87,705	\$0	
Total Project Cost	\$450,000	\$478,000	\$477,426	\$0	\$574
% Expended			99.88%		

Progress

Current Phase: Closeout
Phase % Complete: 100%
Schedule Status: On schedule

Statistics

Type of Project: Equipment
Gross Sq. Ft. (Building): N/A

Schedule

Identify Needs	April 2008 to December 2009	Coordinate Bid Processes	February 2009
Prioritize Planned purchases	January 2009	Award and Purchase	February 2009
		Completion	January 2010

Current Project Status

There have been no changes since the prior report. Instructional equipment replacement for classrooms and the upgrade of the fitness lab, weight room, theatre, and recording studio have been completed.



RECORDING STUDIO UPGRADES WERE COMPLETED IN DECEMBER



Measure W Bond Program
Quarterly Status Report
June 2010

#717090 Solar Technology

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$5,000,000	\$4,295,298	\$713,678	\$0	\$3,581,620
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5100 Consultant Services			\$5,000	\$0	
5620 Equipment Repair			\$145	\$0	
5810 Postage			\$13	\$133	
6124 Site: Survey/Insp/Testing Fees			\$131	\$1,840	
6210 Bldg: Contractor			\$706,324	\$0	
6240 Bldg: Survey/Insp/Testing			\$500	\$0	
6280 Bldg: Service Systems			\$1,020	\$0	
6290 Bldg: Other			\$387	\$0	
2009/10 YTD Expenditures			\$713,520	\$1,973	
Total Project Cost	\$5,000,000	\$4,295,298	\$1,427,198	\$1,973	\$2,866,127
Less projected match		(\$2,830,298)			
Total Project Cost After Match		\$1,465,000			
% of Budgeted Bond Funds Expended			97.42%		

Progress

Current Phase: Closeout
Phase % Complete: 100%

Statistics

Type of Project: Energy Generation/savings
Gross Sq. Ft. (Building): TBD

Schedule

Site Planning	April 2009	Secure Funding	May 2009
Project Development	May 2009	Completion	November 2009

Current Project Status

The solar project was completed in November 2009. The District is currently reviewing the option to install a security system to help prevent theft of the solar panels. This would require re-opening the project for additional expenditures.





Measure W Bond Program Quarterly Status Report June 2010

#717180 Athletic Field Improvements and Renovation

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$600,000	\$490,000	\$36,372	\$0	\$453,628
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
4550 Printing			\$392	\$0	
5690 Contracted Services			\$2,673	\$327	
3740 Legal Advertisement			\$517	\$0	
5810 Postage			\$412	\$263	
6123 Site: Engineering Fees			\$0	\$4,050	
6210 Bldg: Contractor			\$26,697	\$0	
2009/10 YTD Expenditures			\$30,690	\$4,640	
Total Project Cost	\$600,000	\$490,000	\$67,062	\$4,640	\$418,299
% Expended			13.69%		

Progress

Current Phase: Planning
Phase % Complete: 14%
Schedule Status: On schedule

Statistics

Type of Project: Field renovation
Gross Sq. Ft. (Building): N/A

Schedule

Prepare project specifications	January 2009	Award Contract	June 2010
Advertise for bid	April 2010	Begin Construction	June 2010
Open bids	May 2010	Complete Project	October 2010

Current Project Status

The scope of the athletic field project has been adjusted to reflect the reduced budget allocation for this project. The project was bid and awarded in June 2010 for \$628,192.44. Completion is scheduled for October 2010.



Baseball Outfield
Practice Field
Softball Outfield



**Mendocino
College**



Measure W Bond Program
Quarterly Status Report
June 2010

#717190 Library/Learning Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$15,000,000	\$29,625,000	\$1,702,986	\$0	\$27,922,014
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
1XXX-3XXX Salary and Benefits			\$613	\$0	
4550 Printing			\$16,911	\$33,089	
5230 Travel Business			\$308	\$0	
5560 Waste Disposal			\$41	\$0	
5610 Equipment Rental			\$133	\$0	
5740 Legal Advertisement			\$1,674	\$0	
5810 Postage			\$62	\$238	
6121 Site: Contractor			\$73,657	\$97,690	
6124 Site: Survey/Insp/Testing Fee			\$4,298	\$31,487	
6126 Site: Plan Check Fees			\$130,300	\$0	
6129 Site: Other			\$7,241	\$0	
6210 Bldg: Contractor			\$682,479	\$885,846	
6220 Building: Architect Fees			\$431,619	\$594,273	
6235 Building: Reimbursable Expenses			\$22,743	\$24,521	
6290 Bldg: Other			\$90	\$0	
2009/10 YTD Expenditures			\$1,372,168	\$1,667,144	
Total Project Cost	\$15,000,000	\$29,625,000	\$3,075,154	\$1,667,144	\$24,882,702
% Expended			10.38%		

Progress

Current Phase: Bid
Phase % Complete: 10%
Schedule Status: On schedule

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 42,582 sq. ft.

Schedule

Start Preliminary Plans	October 2007	Advertise for Bids	April 2010
Start Design Development	September 2008	Award Construction Contract	June 2010
Complete Working Drawings	August 2009	Advertise for Equipment	July 2011
DSA Approval	April 2010	Complete Project	December 2012

Current Project Status

This project was bid and awarded for \$14,989,000 in June 2010. The bid was approximately \$9,000,000 below the original project estimates. The project has begun and site work, foundations, and building underground utilities have begun.





Measure W Bond Program
Quarterly Status Report
June 2010

#717200 Student Center Cafeteria (renovate current Library Building)

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$4,000,000	\$3,000,000	\$2,262	\$0	\$2,997,738
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5230 Travel Business			\$129	\$0	
6220 Architect Fees			\$46,469	\$4,769	
6280 Bldg: Service Systems			\$4,950	\$0	
2009/10 YTD Expenditures			\$51,548	\$4,769	
Total Project Cost	\$4,000,000	\$3,000,000	\$53,810	\$4,769	\$2,941,421
% Expended			1.79%		

Progress

Current Phase: Schematic Design
Phase % Complete: 2%
Schedule Status: On schedule

Statistics


Type of Project: Remodel
Gross Sq. Ft.: 12,000 sq. ft.

Schedule

Start Preliminary Plans	January 2010	Advertise for Equipment Bids	January 2012
Start Design Development	April 2010	Advertise for Construction bids	March 2012
Complete Working Drawings	January 2011	Award Construction Contract	April 2012
DSA Approval	July 2011	Complete Project	March 2013

Current Project Status

Schematic phase planning for the renovation of the existing Library and Learning Center spaces in the Lowery Library Building has begun. Initial meetings to establish the scope of the project and determine the stakeholders who will participate in the planning process have taken place. The project will include the renovation of this building to house food services, the student center, ASMC offices, and bookstore. Additional upgrades and remodel of other areas within the Lowery Library Building will be considered as a part of this planning process.





**Measure W Bond Program
Quarterly Status Report
June 2010**

#717210 Maintenance/Warehouse/East Campus Project

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$3,000,000	\$4,500,000	\$362,693	\$0	\$4,137,307

09/10 Expenditures Through 6/30/10

<u>Object</u>	<u>Description</u>				
4550	Printing		\$33,711	\$508	
5230	Travel Business		\$271	\$0	
5610	Equipment Rental		\$51	\$0	
5740	Legal Advertisement		\$2,944	\$0	
5810	Postage		\$120	\$96	
6121	Site: Contractor		\$243,632	\$282,268	
6124	Site: Survey/Insp/Testing Fees		\$70,993	\$1,263	
6126	Site: Plan Check Fees		\$16,627	\$0	
6128	Site: Service Systems		\$24,702	\$0	
6129	Site: Other		\$14,889	\$708	
6210	Bldg: Contractor		\$2,305,622	\$637,579	
6220	Bldg: Architect Fees		\$302,351	\$30,959	
6230	Bldg: Engineering Fees		\$642	\$0	
6235	Bldg: Reimbursable Expenses		\$6,680	\$3,879	
6240	Bldg: Survey/Insp/Testing		\$44,885	\$5,265	
6280	Bldg: Service Systems		\$962	\$1,085	
6290	Bldg: Other		\$5,176	\$0	
6420	Equip Non-Instructional		\$836	\$0	
2009/10 YTD Expenditures			\$3,075,095	\$963,610	
Total Project Cost	\$3,000,000	\$4,500,000	\$3,437,788	\$963,610	\$98,602
% Expended			76.40%		

Progress

Current Phase: Construction
Phase % Complete: 77%
Schedule Status: Implementation

Statistics

Type of Project: New Construction
Gross Sq. Ft.: 12,600 sq. ft.

Schedule

Start Preliminary Plans	November 2007	Advertise for Bids	August 2009
Start Design Development	November 2008	Award Construction Contract	October 2009
Complete Working Drawings	April 2009	Complete Project	October 2010

Current Project Status

The Maintenance/Warehouse project, including the parking lot, site preparation, and utilities for the East campus project, is scheduled for completion in October 2010. The relocation of the SSU building was a separate project under this budget and was completed during the 2009/10 winter break. Relocation of the current campus quad buildings has been bid and awarded as a part of the L/LC project budget. The quad buildings have been moved with completion and occupancy scheduled for August 16, 2010.





Measure W Bond Program
Quarterly Status Report
June 2010

#717240 Modernize Vocational Program Facilities and Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$530,000	\$530,000	\$27,538	\$0	\$502,462
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
6210 Bldg: Contractor			\$40,250	\$0	
6220 Bldg: Architect Fees			\$1,000	\$1,000	
6240 Bldg: Survey/Insp/Testing			\$4,384	\$0	
6270 Bldg: Fixed Furnishings			\$0	\$13,254	
6290 Bldg: Other			\$8	\$0	
2009/10 YTD Expenditures			\$45,642	\$14,254	
Total Project Cost	\$530,000	\$530,000	\$73,180	\$14,254	\$442,566
% Expended			13.81%		

Progress

Current Phase: Planning
Phase % Complete: 14%
Schedule Status: On schedule

Statistics

Type of Project: Equipment and Facility Improvements

Schedule

Start Preliminary Plans	Ongoing	Advertise for Bids	Ongoing
Start Design Development	Ongoing	Award Construction Contract	Ongoing
Complete Working Drawings	Ongoing	Complete Project	Ongoing

Current Project Status

The Raku Roof structure is complete, with the fire sprinklers scheduled for installation once final plan check approval from DSA has been received. Work necessary to comply with ADA requirements is complete. Future projects include renovation of vacated and relocated spaces in the East campus complex, the Vocational Technical building, and the Ag. Headhouse.



Newly completed Raku Roof in the Ceramics yard





**Measure W Bond Program
Quarterly Status Report
June 2010**

#717270 Enterprise Resource Planning and Network Upgrade

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$6,000,000	\$5,000,000	\$3,595,803	\$0	\$1,404,197

09/10 Expenditures Through 6/30/10

<u>Object</u>	<u>Description</u>		
1XXX-3XXX	Salaries and Benefits	\$77,975	\$0
4318	Computer Software	\$29,721	\$29,826
4510	Other Supplies	\$86	\$0
5100	Consultant Services	\$4,063	\$3,227
5230	Travel Business	\$62	\$0
5240	Travel Prof. Dev.	\$18,097	\$6,750
5640	Computer Services	\$38,569	\$2,094
5650	Lease/Rental-Bldg & Grounds	\$5,925	\$0
5690	Contracted Services	\$286,302	\$147,460
5810	Postage	\$18	\$0
6411	Computer: Instructional	\$5,775	\$0
6420	Equip Non-Instructional	\$0	\$1,016
6421	Computer Non-Instructional	\$38,799	\$3,756
2009/10 YTD Expenditures		\$505,390	\$194,129

Total Project Cost	\$6,000,000	\$5,000,000	\$4,101,193	\$194,129	\$704,678
% Expended			82.02%		

Progress

Current Phase: Implementation and training
Phase % Complete: 82%
Schedule Status: On schedule

Statistics

Type of Project: Upgrade to Integrated Information System (IIS)

Schedule

Conduct internal needs assessment	2006	Select winning vendor	May 2007
Issue RFP	January 2007	Award Contract	August 2007
Conduct demos and vendor review	February 2007	Implementation and Training	2008-2010
Negotiate with selected vendors	April 2007	Complete Project	December 2010

Current Project Status

All target implementation dates have been met for Datatel Colleague Student and Financial Aid. These modules include web-based student and faculty self service for course scheduling, registration, and financial aid. ImageNOW, a document imaging system, has been installed to work in conjunction with Colleague. Degree Audit, e-advising, and the CurricuNet course development system have been implemented. Work is continuing on Report Server/DataWarehouse. The portal project is underway with implementation timeframe for 2011. The network infrastructure project is expanding to include campus wide wireless at Ukiah and at the centers in Lake and Willits.





Measure W Bond Program Quarterly Status Report June 2010

#717300 Lake County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$15,000,000	\$15,000,000	\$197,988	\$0	\$14,802,012
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5100 Consultant Services			\$820	\$4,180	
5810 Postage			\$35	\$115	
6110 Site: Purchase			\$955,115	\$0	
6123 Site: Engineering Fees			\$6,600	\$0	
6124 Site: Survey/Insp/Testing Fees			\$22,645	\$0	
6125 Site: Legal Fees			\$1,750	\$3,250	
6129 Site: Other			\$28,867	\$6,133	
6220 Bldg: Architect Fees			\$75,525	\$9,654	
6235 Bldg: Reimbursable Expenses			\$198	\$1,802	
2009/10 YTD Expenditures			\$1,091,556	\$25,133	
Total Project Cost	\$15,000,000	\$15,000,000	\$1,289,544	\$25,133	\$13,685,323
Less projected match		(\$7,500,000)			
Total Project Cost After Match		\$7,500,000			
% Expended			8.60%		

Progress

Current Phase: Planning
Phase % Complete: 8%
Schedule Status: Preliminary Plans

Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site survey and tests	Completed	Submit FPP	July 2010
Master Planning	March 2010	Schematic Design	2010
CEQA	Completed	Acquire State Funding	TBD
Site Acquisition	Completed	Construction	TBD

Current Project Status

A planning committee has been formed and has begun working with the District's architect, TLCD Architecture, on the concept and site master plan for the new Lake Center. The committee has begun working on schematic designs. The water main extension is schedule for completion by December 2010.



Mendocino College



Measure W Bond Program Quarterly Status Report June 2010

#717310 Willits/North County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures Through 6/30/09	\$8,000,000	\$8,000,000	\$55,082	\$0	\$7,944,918
09/10 Expenditures Through 6/30/10					
<u>Object Description</u>					
5100 Consultant Services			\$10,320	\$6,950	
6123 Engineering Fees			\$7,500	\$0	
6129 Site: Other			\$4,374	\$16,012	
2009/10 YTD Expenditures			\$22,194	\$22,962	
Total Project Cost	\$8,000,000	\$8,000,000	\$77,276	\$22,962	\$7,899,762
Less projected match		(\$4,000,000)			
Total Project Cost After Match		\$4,000,000			
% Expended			0.97%		

Progress

Current Phase: Land Acquisition and concept planning
Phase % Complete: 1%
Schedule Status: On schedule


Statistics

Type of Project: Land acquisition and new facility construction
Gross Sq. Ft.: TBD

Schedule

Site Selection	January 2009	Submit FPP	TBD
Site survey and tests	May 2009	Preliminary Planning	2011
Master Planning	July 2010	Acquire State Funding	TBD
CEQA	September 2010	Construction	TBD

Current Project Status



There have been no changes since the prior report. Purchase of the site is pending satisfactory completion of a Mitigated Negative Declaration that meets the CEQA requirements. Work by the existing property owner continues on the mitigation of contaminated soil on the site. Final purchase is contingent upon satisfactory completion and certification of this mitigation work. Project planning will continue on the design program and concepts for the project.





Mendocino-Lake Community College District Measure W Bond New & Remodeled Building Construction



— Mendocino-Lake Community College District Boundary

- ① Point Arena Field Station, existing facility remodel, target date 2010-11**
- ② Willits/North County Center, land acquisition/new facility, target date 2012-13**
- ③ Lake Center, land acquisition/new facility, target date 2012-13**
- ④ Ukiah Campus, various new construction and remodeling projects**



Mendocino College



Ukiah Campus

1000 Hensley Creek Road Ukiah, CA 95482

Tel: 707-468-3000 • Security: 468-3155

Building

- 700** Lowery Library Bldg.
Library - 750
Learning Center - 770
Little Theatre - 710
- 800** Athletics
- 900** Gymnasium
- 1000** MacMillan Hall
Admission & Records - 1100
Board Room - 1060
Fiscal Services/Human Resources - 1050
Career Center - 1200
Counseling - 1000
Disability Resource Center - 1000
Distance Education - 1020
Financial Aid/EOPS/CalWORKs - 1130
Foundation - 1065
Instruction Office - 1020
Native American Outreach - 1130
Student Services - 1000
Superintendent/President's Office - 1070
Transfer Center - 1200
Work Experience - 1200
- 2000** CDV - Child Development Center
Classroom - 2510
- 3000** Voc Ed - Vocational Education & Technical Center
Automotive Technology Lab - 3020
Ceramics Lab - 3010
Facilities Planning - 3070
Physics Lab - 3060
- 5000** Center for the Visual & Performing Arts
Center Theatre
VP-Education & Student Svcs - 5110
- 9000** Science Complex



Building

- 6000** Sonoma State University
Ukiah Extension
- 6100** Culinary Arts - 204
Health & Public Safety - 203
- 6200** ASMC Student Center - 110
Schat's Cafe at the Eagle's Nest - 120
- 6300** Agriculture
- 6400** Bookstore
- 6500** Mini Corps Program - 724
MESA Program - 403
HEP Program - 402
- 6600** Nursing

= Disabled Parking