



Measure W Bond Program Quarterly Status Report

June 2014



Hensley Creek Road Project



Prepared by
Bond Implementation Planning Committee

Mendocino-Lake Community College District
1000 Hensley Creek Road, Ukiah, CA 95482
Telephone: (707) 468-3000
www.mendocino.edu



Measure W Bond Program
Quarterly Status Report
June 2014

INDEX

	<u>Page Number</u>
• Introduction	1
• Board of Trustees and Committee Members	2
• Projects Financial Summary	3
• Individual Projects in Progress Summaries	4
• District Map	15
• Ukiah Campus Map	16





Measure W Bond Program Quarterly Status Report June 2014

INTRODUCTION

The final major project from the Measure W bond program is to repair Hensley Creek Road and resurface the parking lots. The road has endured considerable wear and tear during the construction and remodel of buildings on the Ukiah Campus. The Board of Trustees approved awarding the contract to Granite Construction to repair Hensley Creek Road and resurface the parking lots. Funding for this project will come from remaining bond funds together with Scheduled Maintenance block grant funds from the State for 2014/2015. Road construction has proceeded quickly and will likely be complete by the end of July 2014.

Three classrooms in MacMillan Hall are being remodeled from traditional computer labs to more useful classroom space. All classrooms in MacMillan Hall with original carpet will have new flooring installed by mid-August. Classes are scheduled in these remodeled rooms for Fall 2014.

The remainder of this calendar year will be spent preparing the final accounting of Measure W funds and following up on DSA closeouts. We have been in contact with legal counsel and auditors on closing out the Measure W bond program. When all expenses are booked, we will contract with the external auditors to prepare a final audit, likely covering the period of July 1, 2014 to September 30, 2014. The final audit would be presented to CBOC at the February meeting. CBOC would then make its final report to the Board of Trustees and to the community. When the Board of Trustees accepts the final report, the CBOC would be disbanded.

Information on the bond program is updated regularly on the **Measure W web site:**
www.mendocino.edu/bond

MEASURE W "Opening Doors for Student Success!"



Measure W Bond Program Quarterly Status Report June 2014

BOARD OF TRUSTEES AND COMMITTEE MEMBERS

Board of Trustees

Joel Clark, President • Hopland
John Tomkins, Vice President • Lakeport
Edward Haynes, Clerk • Ukiah
Paul Ubelhart • Willits
Janet Chaniot • Potter Valley
Joan M. Eriksen • Ukiah
Dave Geck • Kelseyville
Kevin Leal • Student Trustee

Citizens' Bond Oversight Committee

Tami Bartolomei, Business Representative • Ukiah
Richard Cooper, Foundation Representative • Ukiah
Charley Myers, Senior Citizens' Organization Representative • Redwood Valley
Charlie Kelly, Taxpayer Association • Ukiah

At-Large members:

Diane Clatty • Redwood Valley
Matt Cockerton • Lakeport
Wade Koeninger • Ukiah

Bond Implementation Planning Committee

Eileen Cichocki, VP of Administrative Services • BIPC Chair
Arturo Reyes, Superintendent/President
Karen Christopherson, Director of Information Technology
Barbara French, Director of Nursing (Faculty member)
Virginia Guleff, Vice President of Education and Student Services
John Koetzner, Head Librarian (Faculty member)
John Loucks, Telecommunications Technician (Classified member)
Steve Oliveria, Director of Maintenance and Operations





Mendocino-Lake Community College District
Measure W Bond Program
Projects Financial Summary Activity Report
Through June 30, 2014

PROJECTS COMPLETED			A	B	C	D	E	F	G	H	I		
Line No.	Project No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Project Budget	Prior Expenditures Thru 6/30/13	13/14 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	Line No.
1	717020	Energy Projects				\$ 751,793	\$ 751,793	\$ -	\$ -	\$ 751,793	\$ -		1
2	717000	•Campus Lighting	\$ 135,000	\$ 45,000	\$ 180,000								2
3	717040	HVAC Upgrades and Additions	\$ 337,500	\$ 112,500	\$ 450,000	\$ 318,542	\$ 318,542	\$ -	\$ -	\$ 318,542	\$ -		3
4	717080	Replace Instructional Equipment	\$ 450,000		\$ 450,000	\$ 477,426	\$ 477,426	\$ -	\$ -	\$ 477,426	\$ -		4
5	717090	Solar Technology	\$ 3,750,000	\$ 1,250,000	\$ 5,000,000	\$ 1,427,198	\$ 1,427,198	\$ -	\$ -	\$ 1,427,198	\$ -	Plus muni-lease funds	5
6	717100	Technology Upgrades in Classrooms	\$ 400,000		\$ 400,000	\$ 298,449	\$ 298,449	\$ -	\$ -	\$ 298,449	\$ -		6
7	717110	Re-roof Court Center Buildings	\$ 77,850		\$ 77,850	\$ 75,036	\$ 75,036	\$ -	\$ -	\$ 75,036	\$ -		7
8	717120	Re-roof Agriculture Headhouse	\$ 60,000		\$ 60,000	\$ 59,441	\$ 59,441	\$ -	\$ -	\$ 59,441	\$ -		8
9	717130	Re-roof Center for Visual and Performing Arts	\$ 650,000		\$ 650,000	\$ 333,010	\$ 333,010	\$ -	\$ -	\$ 333,010	\$ -		9
10	717140	Re-roof Child Care Center	\$ 70,000		\$ 70,000	\$ 45,624	\$ 45,624	\$ -	\$ -	\$ 45,624	\$ -		10
11	717150	Re-roof Physical Education Building	\$ 600,000		\$ 600,000	\$ 454,327	\$ 454,327	\$ -	\$ -	\$ 454,327	\$ -		11
12	717160	Re-roof Voc/Tech Building	\$ 200,000		\$ 200,000	\$ 199,607	\$ 199,607	\$ -	\$ -	\$ 199,607	\$ -		12
13	717180	Athletic Field Improvements and Renovation	\$ 600,000		\$ 600,000	\$ 750,664	\$ 750,664	\$ -	\$ -	\$ 750,664	\$ -		13
14	717230	•Soccer Field	\$ 380,000		\$ 380,000		\$ -				\$ -		14
15	717210	Maintenance/Warehouse/East Campus Project	\$ 1,500,000	\$ 1,500,000	\$ 3,000,000	\$ 4,698,153	\$ 4,698,153	\$ -	\$ -	\$ 4,698,153	\$ -	Incl. Projects 717250 & 717290	15
16	717250	•Scheduled Maintenance Funds for New Buildings	\$ 3,000,000		\$ 3,000,000							Combined into #717210	16
17	717290	•Parking Lot Expansion and Upgrades	\$ 1,000,000		\$ 1,000,000							Combined into #717210	17
18	717220	Media/Computer Graphics Lab	\$ 100,000		\$ 100,000	\$ 93,977	\$ 93,977	\$ -	\$ -	\$ 93,977	\$ -		18
19		Subtotal	\$ 13,310,350	\$ 2,907,500	\$ 16,217,850	\$ 9,983,247	\$ 9,983,247	\$ -	\$ -	\$ 9,983,247	\$ -		19
20	PROJECTS IN PROGRESS												20
21	No.	Project Name	Original Project Bond Budget	Original Match Estimates	Total Original Project Budget	Current Project Budget	Prior Expenditures Thru 6/30/13	13/14 Expenditures YTD	Encumbrances YTD	Total Expenditures and Encumbrances	Balance	Comments	21
22	717010	Disabled Access Improvements	\$ 500,000		\$ 500,000	\$ 153,973	\$ 134,851	\$ 16,362	\$ -	\$ 151,213	\$ 2,760		22
23	717030	Flooring Replacement	\$ 400,000		\$ 400,000	\$ 250,000	\$ 218,138	\$ -	\$ 11,401	\$ 229,539	\$ 20,461		23
24	717050	Other Campus Infrastructure	\$ 1,000,000		\$ 1,000,000	\$ 1,148,046	\$ 857,641	\$ 23,328	\$ 2,405	\$ 883,374	\$ 264,672		24
25	717060	Point Arena Field Station	\$ 1,000,000		\$ 1,000,000	\$ 153,437	\$ 150,562	\$ 2,875	\$ -	\$ 153,437	\$ -		25
26	717070	Renovation for Instructional & Student Services Expansion	\$ 300,000		\$ 300,000	\$ 496,144	\$ 452,478	\$ 43,677	\$ -	\$ 496,155	\$ (11)		26
27	717170	Allied Health/Nursing Facility	\$ 6,000,000		\$ 6,000,000	\$ 2,391,358	\$ 226,551	\$ 2,081,384	\$ 23,723	\$ 2,331,658	\$ 59,700	Notice of Sub. Comp. 12/18/13	27
28	717190	Library/Learning Center	\$ 7,500,000	\$ 7,500,000	\$ 15,000,000	\$ 23,791,689	\$ 23,664,920	\$ 118,512	\$ -	\$ 23,783,432	\$ 8,257	NOC filed 11/26/2013	28
29	•717280	•Distance Education Technology	\$ 400,000		\$ 400,000							Combined into #717190	29
30	717200	Student Center/Cafeteria (renovate current Library Bldg.)	\$ 4,000,000		\$ 4,000,000	\$ 3,934,864	\$ 3,724,679	\$ 188,897	\$ 7,530	\$ 3,921,107	\$ 13,757		30
31	717240	Modernize Vocational Program Facilities and Equipment	\$ 530,000		\$ 530,000	\$ 530,000	\$ 313,849	\$ 171,016	\$ 31,513	\$ 516,378	\$ 13,622		31
32	717270	Enterprise Resource Planning and Network Upgrade	\$ 6,000,000		\$ 6,000,000	\$ 4,699,730	\$ 4,394,419	\$ 260,277	\$ 31,138	\$ 4,685,834	\$ 13,896		32
33	717300	Lake Center	\$ 15,000,000		\$ 15,000,000	\$ 13,647,525	\$ 13,509,660	\$ 135,565	\$ 1,618	\$ 13,646,843	\$ 682	NOC filed 4/18/13	33
34	717310	Willits/North County Center	\$ 8,000,000		\$ 8,000,000	\$ 6,898,815	\$ 6,171,498	\$ 697,451	\$ 24,944	\$ 6,893,894	\$ 4,921	NOC filed 10/9/13	34
35	717320	Bond Project Management				\$ 1,996,172	\$ 1,752,124	\$ 236,742	\$ 4,360	\$ 1,993,226	\$ 2,946		35
36		Subtotal	\$ 50,630,000	\$ 7,500,000	\$ 58,130,000	\$ 60,091,753	\$ 55,571,370	\$ 3,976,089	\$ 138,632	\$ 59,686,091	\$ 405,662		36
37													37
38		Project Totals	\$ 63,940,350	\$ 10,407,500	\$ 74,347,850	\$ 70,075,000	\$ 65,554,617	\$ 3,976,089	\$ 138,632	\$ 69,669,338	\$ 405,662		38
39													39
40		Unallocated Program Reserve	\$ 3,559,650		\$ 3,559,650						\$ -		40
41													41
42		Program Total	\$ 67,500,000	\$ 10,407,500	\$ 77,907,500	\$ 70,075,000	\$ 65,554,617	\$ 3,976,089	\$ 138,632	\$ 69,669,338	\$ 405,662		42
43													43
44	Other Program Revenues—Interest Earnings					\$ 2,575,000	\$ 2,569,935	\$ 10,456			\$ (5,391)	Interest Income	44



Measure W Bond Program
Quarterly Status Report
June 2014

#717030 Flooring Replacement

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$400,000	\$250,000	\$218,138	\$0	\$31,862
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
6290 Bldg: Other			\$0	\$11,401	
2013/2014 YTD Expenditures			\$0	\$11,401	
Total Project Cost	\$400,000	\$250,000	\$218,138	\$11,401	\$20,461
% Expended			87.26%		

Progress

Current Phase: Planning and implementation
Phase % complete: 90%
Schedule Status: Integrating with individual project schedules

Statistics

Type of Project: Flooring replacement
Gross Sq. Ft. (Building): 50,000 sq. ft.

Schedule

Prepare plans and specifications	On-going	Award contract	On-going
Advertise for bid	On-going	Begin construction	On-going
Open bids	On-going	Complete project	On-going

Current Project Status

Final flooring projects are planned to be completed prior to the Fall 2014 semester. Final rooms include 710 in Lowery Center and rooms 1210, 1220, 1230, 1250, 1260 and 1270 in MacMillan Hall.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717050 Other Campus Infrastructure

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$1,000,000	\$874,661	\$857,641	\$0	\$17,020
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
5740 Legal Advertising			\$163	0	
6123 Site: Engineering Fees			\$20,640	\$1,380	
6210 Bldg: Contractor			\$2,525	\$1,025	
2013/2014 YTD Expenditures			\$23,328	\$2,405	
Total Project Cost	\$1,000,000	\$1,148,046	\$880,969	\$2,405	\$264,672
% Expended			76.74%		

Progress

Current Phase: Completed
Phase % complete: 98%
Schedule Status: Completed

Statistics

Type of Project: New construction
Gross Sq. Ft.: N/A

Schedule

Start Preliminary Plans	Completed	Advertise for bids	Completed
Start Design Development	Completed	Award construction contract	Completed
Complete Working Drawings	Completed	Complete project	Completed

Current Project Status

A contract has been awarded to Granite Construction for the repair of the campus roadway and parking lots that have been impacted by the heavy construction traffic generated from on-campus bond projects. The project will be paid for from balances remaining once all current projects are completed and 2014/2015 Block Grant Scheduled Maintenance funds provided by the state. All major work has been completed on the road. It is anticipated that the project, including seal and striping will be completed by the end of July,





Measure W Bond Program Quarterly Status Report June 2014

#717060 Point Arena Field Station

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$1,000,000	\$153,437	\$150,562	\$0	\$2,875
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
5580 Laundry & Cleaning			\$2,875	\$0	
2013/2014 YTD Expenditures			\$2,875	\$0	
Total Project Cost	\$1,000,000	\$153,437	\$153,437	\$0	\$0
% Expended			100.00%		

Progress

Current Phase: Completed
Phase % complete: 100%
Schedule Status: Prioritization

Statistics

Type of Project: Remodel and repair
Gross Sq. Ft. (Building): 4,200 sq. ft.

Schedule

Condition assessment	November 2008	Implement plan	Fall 2012
Planning and allocation for available funds	February 2012	Project completed	February 2013

Current Project Status

Minor renovations and upgraded appliance installation has been completed. No other projects are currently scheduled. Any additional work will require the District to reallocate funds from unallocated reserves by the Bond Implementation Planning Committee through the prioritization process.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717070 Renovation for Instructional & Student Services Expansion

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$300,000	\$496,144	\$452,478	\$0	\$43,666
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
6210 Bldg: Contractor			\$19,330	\$0	
6290 Bldg: Other			\$24,347	\$0	
2013/2014 YTD Expenditures			\$43,677	\$0	
Total Project Cost	\$300,000	\$496,144	\$496,155	\$0	-\$11
% Expended			100.00%		

Progress

Current Phase: Construction
Schedule Status: Prioritization

Statistics

Type of Project: Remodel

Schedule

Planning	November 2013	Project completed	February 2014
Implementation	January 2014		

Current Project Status

New paint and flooring has been completed in the Little Theatre. Minor renovations have been completed in Admissions and Records to provide direct access to a copy/storage room. Room 3060 has been remodeled to accommodate the needs of the astronomy and physics programs. These minor renovations for instructional and student services are complete.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717170 Allied Health/Nursing Facility

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$6,000,000	\$2,391,358	\$226,551	\$0	\$2,164,807
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
2xxx and 3xxx Salaries and Benefits			\$842	\$0	
4310 Instructional Supplies			\$13,773	\$0	
4318 Computer Software			\$978	\$0	
4510 Other Supplies			\$3,077	\$0	
4520 Maintenance Supplies			\$487	\$0	
5690 Contracted Services			\$0	\$973	
5810 Postage			\$420	\$45	
6210 Bldg: Contractor			\$1,489,137	\$13,458	
6220 Bldg: Architect Fees			\$33,830	\$2,645	
6235 Bldg: Reimbursable Expenses			\$1,983	\$200	
6240 Bldg: Survey/Inspection/Testing			\$24,187	\$6,402	
6260 Bldg: Plan Check Fees			\$408	\$0	
6270 Fixed Furnishings			\$43,410		
6290 Bldg: Other			\$71,266	\$0	
6410 Equipment Instructional			\$43,515	\$0	
6411 Computer Instructional			\$2,089	\$0	
6412 Equipment Instructional over \$20K			\$296,643	\$0	
6420 Equipment Non-Instructional			\$47,395	\$0	
6421 Computer Non-Instructional			\$7,944	\$0	
2013/2014 YTD Expenditures			\$2,081,385	\$23,723	
Total Project Cost	\$6,000,000	\$2,391,358	\$2,307,936	\$23,723	\$59,699
% Expended			96.51%		

Progress

Current Phase: Completed
Phase % complete: 100%
Schedule Status: Planning

Statistics

Type of Project: Remodel and expansion
Gross Sq. Ft. (Building): TBD

Schedule

Planning	Spring 2012	Advertise for bids	April 2013
Complete plans	December 2012	Award contract	June 2013
Submit to State Architect	December 2012	Completion and occupancy	January 2014

Current Project Status

This project is now complete.





Measure W Bond Program Quarterly Status Report June 2014

#717190 Library/Learning Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$15,000,000	\$23,791,689	\$23,664,920	\$0	\$126,769
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
4318 Computer Software			\$2,582	\$0	
4330 Media Material			\$5,614	\$0	
4510 Other Supplies			\$666	\$0	
5690 Contracted Services			\$0	\$0	
6210 Bldg: Contractor			\$69,335	\$0	
6260 Bldg: Plan Check Fees			\$270	\$0	
6270 Bldg: Fixed Furnishings			\$345	\$0	
6290 Other			-\$249	\$0	
6310 Library Books			\$39,891	\$0	
6410 Equipment Instructional			\$59	\$0	
2013/2014 YTD Expenditures			\$118,513	\$0	
Total Project Cost	\$15,000,000	\$23,791,689	\$23,783,433	\$0	\$8,256
% Expended			99.97%		

Progress

Current Phase: Completed
Phase % complete: 99%
Schedule Status: On schedule

Statistics

Type of Project: New construction
Gross Sq. Ft. (Building): 42,582 sq. ft.

Schedule

Start preliminary plans	Completed	Advertise for bids	Completed
Start design development	Completed	Award construction contract	Completed
Complete working drawings	Completed	Complete project	Completed
DSA approval	Completed	Complete signage	Completed

Current Project Status

The construction project is completed. Final purchase of the initial compliment of books and materials is anticipated during summer 2014.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717200 Student Center/Cafeteria (renovate current Library Building)

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$4,000,000	\$3,927,848	\$3,724,679	\$0	\$203,169
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
4510 Other Supplies			\$4,583	\$0	
4520 Maintenance Supplies			\$47	\$1,910	
5690 Contracted Services			\$0	\$973	
5810 Postage			\$18	\$0	
6121 Site: Contractor			\$2,557	\$0	
6129 Site: Other			\$27,946	\$4,648	
6210 Bldg: Contractor			\$96,469	\$0	
6220 Bldg: Architect Fees			\$22	\$0	
6235 Bldg: Reimbursable Expenses			\$0	\$0	
6240 Bldg: Survey/Inspection/Testing			\$0	\$0	
6260 Bldg: Plan Check Fees			\$49	\$0	
6290 Bldg: Other			\$538	\$0	
6410 Equipment Instructional			\$1,562	\$0	
6420 Equipment Non-Instructional			\$55,105	\$0	
2013/2014 YTD Expenditures			\$188,897	\$7,531	
Total Project Cost	\$4,000,000	\$3,934,864	\$3,913,576	\$7,531	\$13,758
% Expended			99.46%		

Progress

Current phase: Completed
Phase % complete: 100%
Schedule Status: On schedule

Statistics

Type of Project: Remodel
Gross Sq. Ft. (Building): 12,000 sq. ft.

Schedule

Start preliminary plans	Completed	Advertise for bids	Completed
Start design development	Completed	Award construction contract	Completed
Complete working drawings	Completed	Advertise for equipment bids	Completed
DSA approval	Completed	Complete project	Completed

Current Project Status

The Lowery Student Center remodel project is complete.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717240 Modernize Vocational Program Facilities and Equipment

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$530,000	\$530,000	\$313,849	\$0	\$216,151

2013/2014 Expenditures through 6/30/14

Object Description

4310 Instructional Supplies	\$5,342	\$0
4510 Other Supplies	\$7,629	\$0
5690 Contracted Services	\$7,138	\$0
6210 Bldg: Contractor	\$37,960	\$0
6410 Equipment Instructional	\$18,574	\$0
6411 Computer Instructional	\$58,699	\$0
6420 Equip-Non-Instructional	\$35,674	\$31,513

2013/2014 YTD Expenditures

\$171,016 \$31,513

Total Project Cost	\$530,000	\$530,000	\$484,865	\$31,513	\$13,622
% Expended			91.48%		

Progress

Current Phase: Construction
Phase % Complete: 80%
Schedule Status: On schedule

Statistics

Type of Project: Facility and equipment improvements

Schedule

Start preliminary plans	On-going	Advertise for bids	On-going
Start design development	On-going	Award construction contract	On-going
Complete working drawings	On-going	Complete project	On-going

Current Project Status

The Culinary Arts remodel to simulate a restaurant environment is complete. Rooms 1270, 1280 and 1290 in MacMillan Hall are in the process of being remodeled from open labs to more useful classroom space. It is anticipated that the rooms will be ready for classes in Fall 2014.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717270 Enterprise Resource Planning and Network Upgrade

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$6,000,000	\$4,699,730	\$4,394,418	\$0	\$305,312

2013/2014 Expenditures through 6/30/14

Object Description

4318 Computer Software	\$28,770	\$0
4510 Other Supplies	\$9,684	\$0
5690 Contracted Services	\$100,859	\$31,138
6240 Bldg: Survey/Inspection/Testing	\$1,109	\$0
6420 Equipment Non-Instructional	\$107,608	\$0
6421 Computer Non-Instructional	\$12,248	\$0

2013/2014 YTD Expenditures	\$260,277	\$31,138
-----------------------------------	-----------	----------

Total Project Cost	\$6,000,000	\$4,699,730	\$4,654,695	\$31,138	\$13,897
---------------------------	--------------------	--------------------	--------------------	-----------------	-----------------

% Expended 99.04%

Progress

Current phase: Implementation and training
Phase % complete: 98%
Schedule Status: On schedule

Statistics

Type of Project: Upgrade to Integrated
Information System (IIS)

Schedule

Conduct internal needs assessment	Completed	Select vendor	Completed
Issue RFP	Completed	Award contract	Completed
Conduct demos and vendor review	Completed	Implementation and training	Completed
Negotiate with selected vendors	Completed	Complete Project	Completed

Current Project Status

A new College website is scheduled to "go-live" mid-August. This will be the final expenditure of this project.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717300 Lake Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$15,000,000	\$13,637,875	\$13,509,660	\$0	\$128,215
2013/2014 Expenditures through 6/30/14					
<u>Object Description</u>					
4310 Instructional Supplies			\$17,035	\$0	
4510 Other Supplies			\$521	\$794	
4520 Maintenance Supplies			\$286	\$0	
5230 Travel Business			\$379	\$0	
5620 Equipment Repair			\$650	\$0	
6210 Bldg: Contractor			\$41,988	\$0	
6260 Bldg: Plan Check Fees			\$230	\$0	
6270 Bldg: Fixed Furnishings			\$5,790	\$0	
6280 Bldg: Service Systems			\$176	\$824	
6290 Bldg: Other			\$4,564	\$0	
6411 Computer Instructional			\$41,371	\$0	
6422 Equipment Non-Instructional over \$20K			\$22,575	\$0	
2013/2014 YTD Expenditures			\$135,566	\$1,618	
Total Project Cost	\$15,000,000	\$13,647,525	\$13,645,226	\$1,618	\$681
% Expended			99.98%		

Progress

Current phase: Completed
Phase % complete: 100%
Schedule Status: On schedule

Statistics

Type of Project: Land acquisition/new facility construction
Gross Sq. Ft. (Building): 15,496 sq. ft.

Schedule

Site survey and testing	Completed	Schematic design	Completed
Master planning	Completed	Complete working drawings	Completed
CEQA	Completed	Begin construction	Completed
Site acquisition	Completed	Complete construction	Completed

Current Project Status

The Lake Center is complete.





**Measure W Bond Program
Quarterly Status Report
June 2014**

#717310 Willits/North County Center

	Original Budget	Current Budget	Expended	Encumbered	Balance
Prior Expenditures through 6/30/13	\$8,000,000	\$6,884,460	\$6,171,498	\$0	\$712,962

2013/2014 Expenditures through 6/30/14

<u>Object</u>	<u>Description</u>				
2xxx and 3xxx	Salaries and Benefits		\$3,226		\$0
4310	Instructional Supplies		\$11,657		\$0
4510	Other Supplies		\$5,168	\$378	
4520	Maintenance Supplies		\$583		\$0
5230	Travel Business		\$2,347		\$0
5510	Electricity		\$2,536		\$0
5560	Waste Disposal		\$311	\$2,003	
5640	Computer Services		\$0		\$0
5690	Contracted Services		\$166	\$10,187	
5999	Other Services		\$0		\$0
6121	Site: Contractor		\$2,070		\$0
6124	Site: Survey/Inspection/Testing		\$1,870		\$0
6129	Site: Other		\$27,695		\$0
6210	Bldg: Contractor		\$467,551	\$5,163	
6220	Bldg: Architect Fees		\$7,713		\$0
6240	Bldg: Survey/Inspection/Testing		\$14,160	\$6,000	
6260	Bldg: Plan Check Fees		\$1,679		\$0
6280	Bldg: Service Systems		\$608	\$892	
6290	Bldg: Other		\$98,548		\$0
6411	Computer Instructional		\$32,550		\$0
6412	Equipment Instructional over \$20K		\$0	\$301	
6420	Equipment Non-Instructional		\$17,015		\$19
<u>2013/2014 YTD Expenditures</u>			\$697,452	\$24,944	

Total Project Cost	\$8,000,000	\$6,898,815	\$6,868,950	\$24,944	\$4,921
	% Expended		99.57%		

Progress

Current Phase: Completed
Phase % complete: 99%
Schedule Status: On schedule

Statistics

Type of Project: Land acquisition/new facility construction
Gross Sq. Ft. (Building): 8,762 sq. ft.

Schedule

Site selection	Completed	Purchase of site	Completed
Site survey and testing	Completed	Complete working drawings	Completed
Master planning	Completed	Begin construction	Completed
CEQA	Completed	Complete construction	January 2014


Current Project Status

The North County Center was completed in August 2013. The final detail is to install security cameras.





Mendocino-Lake Community College District Measure W Bond New & Remodeled Building Construction



— Mendocino-Lake Community College District Boundary

- ① Point Arena Field Station
- ② North County Center, land acquisition/new facility, opened August 2013
- ③ Lake Center, land acquisition/new facility, opened January 2013
- ④ Ukiah Campus, various new construction and remodeling projects



MENDOCINO COLLEGE UKIAH CAMPUS

Building

700

Lowery Student Center

ASMC
Bookstore
Cafeteria
Little Theatre

800

Athletics / Physical Education

900

Gymnasium

1000

MacMillan Hall

Admission & Records
Board Room
Career & Transfer Center
Counseling
Financial Aid/EOPS/CalWORKs
Fiscal Services
Human Resources
Instruction Office
Student Services
Superintendent/President's Office
Vice President's Office
Work Experience

2000

Child Development Center

3000

Vocational Education & Technical Center

4000

Library / Learning Center

5000

Center for the Visual & Performing Arts

Center Theatre
Foundation Office

6000

Sonoma State University Ukiah Extension

6100

Grove

Agriculture
Culinary Arts
Nursing


6600

Maintenance/Warehouse

6700

Science Complex

9000



TEL: 707-468-3000
SECURITY: 707-468-3155





Mendocino-Lake Community College District

Citizens' Bond Oversight Committee

"Opening Doors for Student Success!"

REPORT TO THE COMMUNITY

MEASURE W FACILITY BOND FUNDS

On November 7, 2006, voters in the Mendocino-Lake Community College District (MLCCD) passed Measure W, authorizing \$67.5 million in facility bond funds. Measure W encompasses 30 construction and renovation projects that include the Ukiah campus, Lake Center and the Willits/North County Center. The first Bond Issuance, in the amount of \$30 million, took place in March 2007 and the second bond issue occurred in August of 2011 in the amount of \$37.5 million.



Pictured from left to right:
Ukiah Campus
Lake Center
North County Center



PROJECTS IN PROGRESS

- Replace Flooring
- Other Campus Infrastructure Improvements

PROJECTS COMPLETED

- | | | |
|--|--|--|
| <ul style="list-style-type: none">• HVAC Upgrade• Construct Library/Learning Center• Replace Instructional Equipment• Re-roof Court Center Buildings• Re-roof Agriculture Headhouse• Re-roof Center for Visual & Performing Arts• Re-roof Child Care Center• Re-roof Physical Education Building• Re-roof Voc-Tech Building• Media/Computer Graphics Lab• Solar Technology | <ul style="list-style-type: none">• Tech Upgrade in Classrooms• Modernize Vocational Program Facilities & Equipment• Renovate/Expand Instructional & Student Services• Construct Maintenance Warehouse/East Campus• Athletic Field Improvements• Energy Projects• Allied Health/Nursing Facility Upgrade | <ul style="list-style-type: none">• Implement New Integrated Information System• Lake Center• Willits/North County Center• Improve Disabled Access• Pt. Arena Field Station• Student Center/Cafeteria/Bookstore |
|--|--|--|

For the latest information about projects, go to "Measure W" at our website: www.mendocino.edu



Mendocino-Lake Community College District


Citizens' Bond Oversight Committee *"Opening Doors for Student Success!"*

REPORT TO THE COMMUNITY

THANK YOU TO THE COMMUNITY!

We have now completed the Library/Learning Center, Student Center, and the Allied Health/Nursing facility here on the Ukiah campus as well as the new Lake Center in Lakeport and North County Center in Willits. The last major construction project, the repair of Hensley Creek Road, will be completed this summer here on the Ukiah campus. We anticipate that the entire bond program will be finished by the fall of 2014. This is a major accomplishment which would have never happened without the support of the voters for Measure W.

MEASURE W BOND PROGRAM FINANCIAL SUMMARY AS OF DECEMBER 31, 2013



CITIZENS' BOND OVERSIGHT COMMITTEE

Tami Bartolomei, Business Representative • Ukiah
Al Beltrami, Tax Payer Association Representative • Ukiah
Richard Cooper, Foundation Representative • Ukiah
Richard Eschenbach, Senior Citizens' Organization Representative • Ukiah
At-Large Members: Diane Clatty • Redwood Valley
Matt Cockerton • Lakeport; Wade Koeninger • Ukiah

BOND IMPLEMENTATION PLANNING COMMITTEE

Arturo Reyes, Superintendent /President
Larry Perryman, VP of Administrative Services, BIPC Chair
Virginia Guleff, VP - Education/Student Services
Sue Goff, Dean, Career & Technical Education
Mike Adams, Director - Facilities Planning
Eileen Cichocki, Director - Fiscal Services
Karen Christopherson, Director - Information Technology
Barbara French, Director - Nursing (Faculty member)
John Koetzner, Head Librarian (Faculty member)
John Loucks, Telecommunications Technician (Classified member)
Steve Oliveria, Director - Maintenance & Operations
Carolyn Pryor, Facilities Planning Technician

INDEPENDENT AUDIT AND PERFORMANCE REPORT FISCAL YEAR ENDING JUNE 30, 2013

The Committee received the District's Independent Auditors' Report for the financial activity for the bond proceeds as of June 30, 2013. This report was prepared by Matson & Isom, Certified Public Accountants, in accordance with the requirement for a separate review of financial activity per the provisions of Proposition 39.

Mendocino-Lake Community College District has properly accounted for the expenditures of the Measure W General Obligation Bond. The funds were not used for salaries of school administrators or other operating expenditures.

MENDOCINO COLLEGE BOARD OF TRUSTEES

Joel Clark, President • Hopland
Paul Ubelhart, Vice President • Willits
John Tomkins, Clerk • Lakeport
Janet Chaniot • Potter Valley
Joan Eriksen • Ukiah
David Geck • Kelseyville
Edward Haynes • Ukiah
Kevin Leal • Student Trustee