



Opening Doors for Student Success!

Mendocino College Bond Implementation Planning Committee - June, 2009

Enterprise Resource Planning




The UPS Generator Project was awarded on March 2nd and work has begun on the installation of the UPS generator by a local contractor. Ground has been broken to begin the data line interconnection

between the west campus and soon to be developed east campus.

The Datatel conversion has been the focus of Integrated Information System Project during the past semester. A huge milestone was achieved with the first opportunity for students to successfully register on-line. The Reporting server has been deployed, the schedule of classes was created from Colleague and posted on the web and Financial Aid has gone live.

Modernize Vocational Program Facilities and Equipment

At long last, the Ceramics Department will be enjoying a new roof over the raku kiln area. This project was awarded to a local contractor in May and completion is expected to be prior to the beginning of the Fall semester.



Disabled Access Improvements

Phase 1 projects have begun, with the addition, and updated of, the automated doors. Completion of the Priority One improvements will take place during the summer. Planning for Phase 2 projects will continue and be implemented when scheduling permits. All Phase 1 and 2 projects are planned for completion by August 2010.




Solar Technology

The Solar Technology Project is part of the District's comprehensive energy project. The location of the project has been selected and is now in the planning stages. The Board of Trustees approved a contract with SunPower to install the 927kWp tracker system. It is anticipated that work will begin during the summer with completion estimated to be in December 2009.



Maintenance/Warehouse

The Maintenance/Warehouse project Working Drawings are complete. The project plans are being presented to the Division of the State Architect and State Fire Marshall for approval for fire life safety and access compliance. The project plans include the development of an **East Campus Complex** that will allow for swing space needs during the construction phases of the L/LRC and Student Center Projects. It is anticipated that we will advertise for bids during the summer and award the construction contract at the end of the bidding process.



Library/Learning Resource Center

Preliminary, Schematic, and Design Development phases have been completed. The final design phase, Working Drawings, has begun and user-group committees are continuing to work on project details, including color, material selections, and furniture.

The Athletic Field Renovation Project has been postponed due to water restrictions resulting from the current drought.